## **FY 2023 PHYSICAL PLAN**

Department	: Department of Energy
Agency	: National Power Corporation
Operating Unit	
Organization Code (UACS)	2

	UACS CODE	Current Year's Accomplishments			Physical Targets (Budget Year 2023)						
PARTICULARS		Actual Jan. 01 - September 30	Estimated October 01- Dec. 31	TOTAL	TOTAL	1 <sup>st</sup> Quarter	2 <sup>nd</sup> Quarter	3 <sup>rd</sup> Quarter	4 <sup>th</sup> Quarter	Variance <sup>1</sup>	Remarks
1	2	3	4	5=3+4	6=7+8+9+10	7	8	9	10	11	12
Part A											
I. ORGANIZATIONAL OUTCOME											
OO : Access to electrification expanded											
MISSIONARY ELECTRIFICATION PROGRAM											
Outcome Indicators:											
Percentage increase in SPUG Dependable Capacity <sup>2</sup>		6.11%	6.84%	12.95%	0.00%	0.00%	0.00%	0.00%	0.00%	N/A	
Percentage increase in total Transmission Line length over the previous year <sup>3</sup>		2.97%	1.88%	4.84%	4.48%	0.00%	0.00%	0.00%	4.48%	4.48%	
3. Percentage increase in total Substation Capacity over the previous year <sup>4</sup>		-	9.30%	9.30%	10.64%	0.00%	2.13%	0.00%	8.51%	10.64%	*
Output Indicators:											
Commissioned Capacity Additions (MW) completed		√13.05	6.20	19.25	11.65	0.00	3.89	4.76	3.00	11.65	
2. Transmission Lines (Ckt. Kms.) completed		32.27	20.40	52.67	51.10	0.00	0.00	0.00	51.10	51.10	
Substation Facilities (MVA) completed		-	20.00	20.00	25.00	0.00	5.00	0.00	20.00	25.00	
4. Distribution Line (Ckt. Kms)					42.55				42.55	42.55	

<sup>&</sup>lt;sup>1</sup> Based on Cumulative Annual Data

Prepared M: Aunda	?
VP, Corporate Affairs	
Date:	

In coordination with:

PY R. T. TEVES

VP, SPUG

Approved by:

F. M. Y. ROXAS President and CEO

Date: \_\_

<sup>&</sup>lt;sup>2</sup>SPUG Dependable Capacity: 2021 (Actual/Baseline) = 165.67 MW; 2022 : 175.80 MW (as of 30 Sept. 2022)

<sup>&</sup>lt;sup>3</sup> Total Transmission Lines: 2021 (actual/Baseline) = 1,087.83 ckt. Kms.

<sup>&</sup>lt;sup>4</sup>Total Substation Capacity: 2021 = 215 MVA