

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
GRAND TOTAL						2,913,218,693.68		
ADMINISTRATION AND FINANCE GROUP						658,627,571.39		
1	RAA	HO-TFM21-032	ONE (1) YEAR SUPPLY OF SKILLED/SEMI-SKILLED MANPOWER AND ALLIED SERVICES FOR VARIOUS NPC OFFICES, PLANTS AND INSTALLATIONS	TFMD	PB	431,793,115.44	2	<ul style="list-style-type: none"> > Received PR on 12/16/20 > For approval of creation of TWG > Pre-proc approved on 12/22/20 > Bidding on 01/18/21; pre-bid on 01/05/21; ads on 12/30/20 > Letter from Temps and Staffers presented on 2/11/21 > For preparation of Post-qua report by TWG on 2/15/21 > Post-qua report presented on 2/18/21 > MANCOM Presentation on 2/26/21 ; with Instructions on the revisions > 3-23-21 Presentation to the Board (BRRMC) Study the option for A to A MOP > 4-08-21 Board Presentation (Furter study & set a meeting with LBP Resources Devt. Corp. > 4-15-21 EU's meeting with LBPRDC
2	NRA	HO-CBM21-005	S/D OF VARIOUS MEDICINES FOR NPC HEAD OFFICE CLINIC (CY 2021)	CBMD	PB	3,713,232.00	117	<ul style="list-style-type: none"> > Received PR on 1/25/21 > Creation of TWG on 1/28/21; if approved, possible meeting on 2/2/21 > On-going revision of TOR and verification from end-user the quantity per box of medicine from 2/8/21 to 2/17/21 > Pre-proc report presented on 2/18/21 > Bidding on 3/15/21; pre-bid on 3/1/21; ads on 2/19/21 > Bid Bulletin no. 1 Presented on 3/4/21 > Bid proposal of bidders given to EU on 3/17/21 > Technical evaluation received on 4/7/21 > Bid opening report presented on 4/26/21 > For creation of Post-qua report
3	NRA	HO-CBM21-004	S/D OF FLU VACCINES FOR NPC EMPLOYEES (CY 2021)	CBMD	PB	1,238,250.00	2	<ul style="list-style-type: none"> > Received PR on 1/25/21 > For creation of TWG > Creation of TWG on 1/28/21; if approved possible meeting on 2/2/21 > on-going revision of TOR > Pre-proc report presented on 2/18/21 > Bidding on 3/15/21(FAILED-no bidder); pre-bid on 3/1/21; ads on 2/19/21 > Bid Bulletin No. 1 presented on 3/4/21 > Bidding on 5/4/21(FAILED-no bidder); pre-bid on 4/21/21; ads on 4/14/21 > Bid evaluation report presented on 5/6/21 (No Bidder) > Bidding on 5/31/21; pre-bid on 5/17/21; ads on 5/7/21 > Bid opening report presented on 6/2/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
4	JCU	HO-TFM21-030	SUPPLY, DELIVERY, INSTALLATION, TEST AND COMMISSIONING OF 1.5 MVA, 35.5KV/480V, 3 PHASE 60Hz OIL FILLED TRANSFORMER FOR NPC H.O.	TFMD	PB	16,741,000.00	1	<ul style="list-style-type: none"> > Received PR on 2/5/21 > For creation of TWG > Pre-proc meeting on 2/10/21; for further evaluation of TWG > Pre-proc report presented on 2/18/21 & 2/24/21 > Tender Documents for revision > Requested DDD thru memo dtd. 2/24/21 > Received revised TD possible on 3/5/21 as per memo > Received reised TD on 3/17/21 > Pre-proc report presented on 3/25/21 > Bidding on 4/28/21; pre-bid on 4/16/21; ads on 4/18/21 > Post-qualification on-going
5	APM	HO-TFM21-004	S/D OF VARIOUS MOTOR VEHICLES AND MOTOR BOATS IN NINE (9) PACKAGES (PR 2)	TFMD	PB	140,803,301.00	1-22	<ul style="list-style-type: none"> > Received PR on 3/9/21 > For creation of TWG > Bidding on 4/19/21; pre-bid on 4/5/21; ads on 3/25/21 > Letter from ALS Marine Center Corp. dtd. 4/12/21 > Letter from Toyota Otis dtd. 4/15/21 > Draft Letter reply to ALS and Toyota presented to BAC on 4/16/21 > Bid opening report presented on 4/30/21 > Presented the following dtd. 4/30/21 * Letter Reply to toyota Otis (MR) * Letter reply to JROG Marketing (Notice of Disqualification) > Post-qua report presented on 5/12/21 & 5/18/21 & 5/24/21
6	JCU	HO-TFM21-006	REHABILITATION OF CANOPY AT NPC BUILDING HEAD OFFICE	NPC-HO	PB	5,000,000.00	1	<ul style="list-style-type: none"> > Received PR on 4/14/21 > For creation of TWG > Pre-proc report presented on 5/6/21 > Bidding on 5/31/21; pre-bid on 5/18/21; ads on 5/10/21
7	RJD	HO-TFM21-031	SUPPLY, DELIVERY, INSTALLATION AND TEST OF 34.5 KV CIRCUIT BREAKER AND POWER CABLES FOR NPC HO	NPC HEAD OFFICE COMPLEX	PB	13,146,966.00	1	<ul style="list-style-type: none"> > Received PR on 4/16/21 > For creation of TWG > Pre-proc report presented on 5/7/21 > Received revised tender documents on 5/21/21 > Bidding on 6/14/21; pre-bid on 6/1/21; 6/24/21
8	APM	MG-ADM21-007	TWO (2) YEARS SUPPLY OF JANITORIAL SERVICES, LAWN AND GARDEN MAINTENANCE AND ALLIED SERVICES FOR NPC MINDANAP GENERATION HEAD QUARTERS	MINDANAO GEN. HEADQUARTERS	PB	35,100,000.00	2	<ul style="list-style-type: none"> > Received PR on 4/23/21 > For creation of TWG > pre-proc meeting on 5/4/21 > Pre-proc report presented on 5/11/21 > Bidding on 6/7/21; pre-bid on 5/24/21; ads on 5/11/21
9	SVN	HO-TFM21-061	S/D/ OF EARTHQUAKE RECORDING INSTRUMENT (ERI) FOR NPC HEAD OFFICE BUILDING	TFMD	PB	2,300,000.00	1	<ul style="list-style-type: none"> > Received PR on 4/23/21 > For creation of TWG > Preproc report presented on 5/19/21 & 5/21/21 > Bidding on 6/14/21; pre-bid on 6/12/21; ads on 5/22/21
10	ASD	HO-TFM21-026	ANALYZER AND THREE (3) OTHER ITEMS	TFMD	SH	323,000.00	4	<ul style="list-style-type: none"> > Received PR on 10/30/20 > For creation of RFQ & TOR > Bidding on 1/26/21; ads on 1/15/21
11	ASD	HO-TFM21-024	CABLE SPIRAL WRAP AND EIGHT(8) OTHER ITEMS	TFMD	SH	55,950.00	9	<ul style="list-style-type: none"> > Received PR on 10/30/20 > For creation of RFQ & TOR > RFQ for signature bidding on 1/29/21
12	ASD	HO-TFM20-183	ANTI COVIDS PROTECTION	TFMD	SH	213,000.00	10	<ul style="list-style-type: none"> > Received PR on 12/18/20 > Approved RFQ on 12/18/20 > Bidding on 12/28/20(FAILED); ads on 12/22/20 > Awaiting CRI for 2021

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
13	JFR	HO-FND21-001	NPC OFFICIAL RECEIPTS/ PAYMENT INSTRUCTION FORMS (item nos. 1-4)	FMD	A-A	109,170.00	4	> Received PR on 3/1/21 > For creation of RFQ & TOR
14	ASD	HO-CRT21-004	PAPER MULTICOPY 80 GSM SIZE A3	CRTD	SH	49,000.00	1	> Received PR on 3/17/21 > For creation of RFQ > Bidding on 5/13/21; ads on 5/4/21
15	JFR	HO-TDD21-002	TONER CARTRIDGE FOR FUJI XEROX DOCUPRINT AND INK CARTRIDGE FOR L365	TDD	SH	40,000.00	2	> Received PR on 3/30/21 > For creation of RFQ > Bid opening report presented on 6/2/21
16	KFA	HO-FRM21-001	HEADET AND THREE (3) OTHER ITEMS	FRRC	SH	107,500.00	4	> Received PR on 3/17/21 > For creation of RFQ > RFQ & PRDS for signature 4/23/21 > Bidding on 5/5/21(SUCCESSFUL)
17	KFA	HO-PRA21-001	WEBCAM CAMERA & HEAD SET	PRD	SH	21,000.00	2	> Received PR on 3/23/21 > For creation of RFQ > RFQ & PRDS for signature 4/23/21 > Bidding on 5/5/21
18	KFA	HO-PRA21-002	DATA BACKUP STORAGE NETWORK (NAS)	PRD	SH	65,000.00	1	> Received PR on 3/23/21 > For creation of RFQ > RFQ & PRDS for signature 4/23/21 > Bidding on 5/5/21(SUCCESSFUL)
19	JFR	HO-PRA21-003	TONER CARTIDGES AND THREE (3) OTHER ITEMS	PRD	SH	33,100.00	3	> Received PR on 3/25/21 > For creation of RFQ > Bidding on 5/3/21
20	JFR	HO-PRA21-004	TONER CARTRIDGE MAGENTA & CYAN FOR PRINTER BROTHER TN-261	PRD	SH	14,823.00	2	> Received PR on 3/25/21 > For creation of RFQ > Bidding on 5/3/21 > Bid opening report presented on 6/4/21
21	ASD	HO-TDD21-004	CONFERENCE CAMERA & 14 OTHER ITEMS	TDD	SH	129,271.00	15	> Received PR on 3/26/21 > For creation of RFQ > Bidding on 5/13/21(FAILED); ads on 5/4/21 > Bidding on 5/25/21 (FAILED) > Received PR on 3/26/21
22	ASD	HO-CRT21-003	HEAVY DUTY SCANNER	CRTD	SH	350,000.00	1	> For creation of RFQ > Bidding on 5/25/21 > Bid opening report presented on 6/4/21
23	JFR	HO-TFM21-070	BED FRAME AND 8 OTHER ITEMS	TFMD	SH	1,241,000.00	9	> Received PR on 5/03/21 > For creation of RFQ > Bidding on 5/18/21
24	ASD	HO-TFM21-066	SUPPLY, DELIVERY & INSTALLATION OF AUTOMATIC GATE BARRIER (ARM BARRIER) - 1 LOT	TFMD-GSD	SVP	170,000	1	> Received PR on 4/06/21 > For creation of RFQ > Bid opening report presented on 6/1/21
25	ASD	HO-TFM21-069	GLASS PANEL (WINDOW) 16.14x36.22 inches & others (15 Items)	TFMD-GSD	SH	16,121	15	> Received PR on 4/06/21 > For creation of RFQ > Bidding on 6/2/21 > Received PR on 4/06/21
26	ASD	HO-TFM21-071	CARTRIDGE URINAL (1 LOT/ 100 PCS.)	TFMD-GSD	SH	180,000	1	> For creation of RFQ > Bidding on 5/21/21 > Bid opening report presented on 6/1/21
27	JFR	HO-TFM21-072	CHAIRS GENERAL OFFICE, CHAIRS EXECUTIVE, CHAIR SINGLE SEATER, GAS LIFT (Items 1-5)	TFMD-GSD	SH	450,000	5	> Received PR on 4/06/21 > For creation of RFQ > Bid opening report presented on 6/2/21 > Received PR on 4/06/21
28	ASD	HO-TFM21-073	ABRASIVE SANDING PAPER #100 & OTHERS (Items 1-60)	TFMD-GSD	SH	467,286	60	> For creation of RFQ > Bidding on 5/19/21(FAILED) > Bidding on 6/4/21
29	ASD	HO-TFM21-079	NAME PLATE FOR DOOR WALL	TFMD	SVP	10,000.00	1	> Received PR on 4/15/21 > For creation of RFQ & TOR > Bidding on 6/3/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
30	ASD	HO-TFM21-062	TWO (2) YEAR PREVENTIVE MAINTENANCE OF ELEVATOR 2021-2023 PM OF NPC HO ELEVATOR	TFMD	SVP	416,667.00	1	> Received PR on 4/15/21 > For creation of RFQ & TOR > Bidding on 6/3/21
31	KFA	HO-TDD21-001	PARCHMENT PAPER	TDD	SH	89,500.00	1	> Received PR on 4/15/21 > For creation of RFQ & TOR > RFQ & TOR for signature > Bidding on 6/6/21 (SUCCESSFUL)
32	ASD	HO-TFM21-088	ADHESIVE WATER STOP AND 34 OTHER ITEMS	TFMG	SH	561,025.00	35	> Received on 4/23/21 > For creation of RFQ & TOR
33	KFA	HO-LGS21-001	CAMERA WEBCAM AND 2 OTHER ITEMS	OM-LOG	SH	12,995.00	3	> Received on 4/23/21 > For creation of RFQ & TOR 5/24/21 > Bidding on 6/3/21 (FAILED) > Bidding on 6/11/21; ads on 6/14/21
34	ASD	HO-TDD21-003	CAMERA DSLR AND 2 OTHER ITEMS	TDD	SH	80,000.00	3	> Received on 4/23/21 > For creation of RFQ & TOR
35	KCL	HO-GAD21-001	CAMERA WEBCAM, MICROPHONE AND FLASH DRIVE	GPTA	SH	29,100.00	3	> Received on 4/28/21 > For creation of RFQ & TOR > Bidding on 6/8/21
36	KFA	HO-GAD21-003	FLASH DRIVE	GPTA	SH	1,500.00	1	> Received on 4/28/21 > Creation of RFQ and TOR dtd. 5/10/21 > Bidding on 5/21/21 (FAILED) > Bidding on 6/11/21 (FAILED); ads on 5/24/21
37	KFA	HO-GAD21-002	DATA BACKUP STORAGE	GPTA	SH	100,000.00	1	> Received on 4/29/21 > Creation of RFQ & TOR 5/26/21 > Bidding on 6/7/21; ads on 6/21/21
38	JFR	HO-WIT21-007	GLUE AND 21 OTHER ITEMS	WIT	SH	221,336.95	22	> Received on 4/30/21 > For creation of RFQ & TOR
39	KFA	HO-FPD21-002	DATA BACKUP STORAGE AND 2 OTHER ITEMS	FPD	SH	158,000.00	3	> Received on 4/30/21 > Creation of RFQ & TOR > Bidding on 6/7/21; ads on 6/1/21
40	ASD	HO-TFM21-090	BATTERY 1SN FOR TOYOTA RUSH	TFM	SH	102,000.00	1	> Received PR on 5/7/21 > For creation of RFQ & TOR
41	ASD	HO-WIT21-003	AIRCONDITIONING UNIT INVERTER AND AIRCONDITIONING UNIT WINDOW TYPE	WIT	SH	160,000.00	2	> Received PR on 05/17/21 > For creation of RFQ & TOR
42	ASD	HO-WIT21-004	AIR PURIFIER WITH HUMIDIFIER AND SURGE PROTECTOR	WIT	SH	34,000.00	2	> Received PR on 05/17/21 > For creation of RFQ & TOR
43	ASD	HO-WIT21-005	CALCULATOR AND PUSH CART HARD PLASTIC PLATFORM	WIT	SH	12,680.00	2	> Received PR on 05/17/21 > For creation of RFQ & TOR
44	JCU	HO-TFM21-092	ADHESIVE PVC SOLVENT CEMENT AND 36 OTHER ITEMS	TFM	SH	454,845.00	37	> Received PR on 05/14/21 > For creation of RFQ & TOR > Bidding on 6/9/21
45	JCU	HO-TFM21-112	MILD STEEL PLATE AND 9 OTHER ITEMS	TFM	SH	71,380.00	10	> Received PR on 05/25/21 > For creation of RFQ & TOR
46	KCL	HO-TFM21-108	AIR PURIFIER AND 3 OTHER ITEMS	TFM	SH	256,000.00	4	> Received PR on 05/25/21 > For creation of RFQ & TOR

**LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021**

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
47	KFA	HO-AFG21-001	FLASH DRIVE AND HARD DRIVE EXTERNAL	OVP	SH	22,680.00	2	> Received PR on 05-07-21 > For creation of RFQ & TOR
48	ASD	HO-FMG21-006	HYDROMETER AND 4 OTHER ITEMS	FMG	SH	132,140.00	5	> Received PR on 05-07-21 > For creation of RFQ & TOR
49	KFA	HO-FMG21-005	CAMERA WEBCAM AND HARD DRIVE EXTERNAL	FMG	SH	40,000.00	2	> Received PR on 05-07-21 > For creation of RFQ & TOR > Bidding on 6/8/21; ads on 6/2/21
50	JFR	HO-TFM21-121	EXHAUST FAN WALL MOUNTED	TFM	SH	30,000.00	1	> Received PR on 05/27/21 > For creation of RFQ & TOR
51	KFA	HO-BPR21-001	DATA BACKUP STORAGE AND 6 OTHER ITEMS	BPR	SH	266,097.00	7	> Received PR on 05/27/21 > For creation of RFQ & TOR
52	KFA	HO-BSD21-001	HARD DRIVE EXTERNAL AND 3 OTHER ITEMS	BSD	SH	39,000.00	4	> Received PR on 05/27/21 > For creation of RFQ & TOR
53	ASD	HO-TFM21-109	HEAVY DUTY THERMAL FOGGING MACHINE AND THERMAL SCANNER	TFM	SVP	715,000.00	2	> Received PR on 05/27/21 > For creation of RFQ & TOR
54	JFR	HO-FPB21-001	AIRCONDITIONING UNIT AND 2 OTHER ITEMS	FBP	SVP/SH	301,500.00	3	> Received PR on 05/27/21 > For creation of RFQ & TOR
55	KFA	HO-PUR21-002	HARD DISK DRIVE EXTERNAL AND 5 OTHER ITEMS	MSSPD	SH	89,040.00	6	> Received PR on 06/02/21 > For creation of RFQ & TOR
56	KFA	HO-PUR21-001	DATA BACKUP STORAGE AND PRINTER	MSSPD	SH	350,000.00	2	> Received PR on 06/02/21 > For creation of RFQ & TOR

CORPORATE AFFAIRES GROUP

86,519,339.00

1	HRG	HO-IST20-014	TWO(2) YEAR 300MBPS OR ABOVE COMMITTED INFORMATION RATE (CIR) LEASED LINE INTERNET GATEWAY CONNECTION FOR NPC	ITSD	PB	1,200,000.00	1	<ul style="list-style-type: none"> > Received PR 1/26/21 > Pre-proc report presented on 8/26/20 > Bidding on 9/17/20(failed); pre-bid on 9/4/20; ads on 8/28/20 > Bid evaluation report presented on 9/18/20(RE-BIDDING) > Bidding on 10/13/20; pre-bid on 9/29/20; ads on 9/19/20 > Bid opening report presented on 10/21/20 > Bidder did not appear during post-qua; For post-qua report > Post-qua report (failed bid) presented to BAC 10/28/20 > Memo to R. Manansala for review & evaluation of specs. dtd. 11/3/20 > Received revised TD & CBI on 12/18/20 forwarded to facilitator HRG > Received orig PR with revised TD dtd. 1/26/21 > Pre-proc report presented on 1/28/21 > Bidding on 2/22/21; pre-bid on 2/8/21; ads on 1/29/21 > Bid opening report presented on 2/23/21 > Post qua to supplier on 3/4/21 > Post-qua report presented on 3/17/21 > Post-qua report on-going signature
---	-----	--------------	---	------	----	--------------	---	--

> Request Extension of PLDT Internet Gateway for NPC under PO No. 056723-TBC

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
2	APM	HO-WMD21-002	S/D OF VARIOUS MOTOR VEHICLES AND MOTOR BOATS IN NINE (9) PACKAGES (PR 2)	OM-WMD	PB	11,590,000.00	1-9	> Received PR on 3/9/21 > For creation of TWG > Pre-proc report presented on 3/17/21 > Bidding on 4/19/21; pre-bid on 4/5/21; ads on 3/25/21 > Letter from ALS Marine Center Corp. dtd. 4/12/21 > Letter from Toyota Otis dtd. 4/15/21 > Draft Letter reply to ALS and Toyota presented to BAC on 4/16/21 > Bid opening report presented on 4/30/21 > Presented the following dtd. 4/30/21 * Letter Reply to toyota Otis (MR) * Letter reply to JROG Marketing (Notice of Disqualification) > Post-qua report presented on 5/12/21 & 5/18/21 & 5/24/21
3	NRA	HO-IST21-007	COMPUTER SOFTWARE LICENSE	ITSD	PB	5,200,000.00	4	> Received on 05/10/21 > For creation of TWG > Pre-proc report presented on 5/20/21 > Bid Bulletin no. 1 presented on 6/2/21 > Bidding on 6/9/21; pre-bid on 5/28/21; ads on 5/21/21
4	NRA	HO-IST21-014	COMPUTER SOFTWARE LICENSE AND 3 OTHER ITEMS	ITSD	PB	11,210,000.00	4	> Received on 05/10/21 > For creation of TWG > Preproc report presented on 5/21/21 > Bidding on 6/9/21; pre-bid on 5/28/21; ads on 5/21/21
5	APM	HO-IST21-001	COMPUTER LEASING AND 5 OTHER ITEMS	ITSD	PB	47,628,000.00	6	> Received PR on 05/18/21 > For creation of TWG
6	NBC	HO-SBP21-004	CUSTOMER SATISFACTION RATING SURVEY BY A THIRD PARTY	SBP	PB	2,400,600.00	2	> Received PR on 06/01/21 > For creation of TWG
7	NBC	HO-WMD20-006	SUPPLY AND DELIVERY OF WATER HEATER ELECTRIC AND WATER TANK STAINLESS STEEL	OM-WMD	SH	819,995.00	2	>2nd Extension 07/16/2020 >1st extension 07/10/20 > Bidding 07/06/2020 (failed)
8	KCL	HO-SPD21-001	SCIENTIFIC CALCULATOR	SPD	SH	9,000.00	1	> Received PR on 11/05/20 > For creation of RFQ & TOR > Bidding on 12/18/20 (FAILED); ads on 12/11/20
9	JSM	HO-RDD21-002	WATERPROOF JACKET	RDD	SH	35,000.00	1	> Received PR on 2/26/21 > For creation of RFQ and TOR > Bidding on 4/27/21 (FAILED)
10	JSM	HO-RDD21-001	PAPER CUTTER AND THREE(3) OTHER ITEMS	RDD	SH	38,600.00	3	> Received PR on 3/03/21 > RFQ creation > Bidding on 4/27/21 (FAILED)
11	JFR	HO-SPD21-003	COMPUTER WEBCAM	SPD	SH	15,050.00	1	> Received PR on 3/10/21 > For creation of RFQ & TOR > Bidding on 3/26/21 (successful); ads on 3/16/21
12	JFR	HO-SPD21-004	COMPUTER HEADSET	SPD	SH	23,700.00	1	> Received PR on 3/9/21 > For creation of RFQ and TOR > Bidding on 3/30/21 (successful); ads on 3/18/21
13	JFR	HO-ETD21-003	FOLDER, LEVER ARCH FILE	ETD	SH	15,275.00	2	> Received PR on 3/9/21 > For creation of RFQ and TOR > Bidding on 3/30/21 (successful); ads on 3/18/21
14	JFR	HO-ETD21-002	WEB CAMERA	ETD	SH	18,900.00	1	> Received PR on 3/10/21 > For creation of RFQ & TOR > Bidding on 3/26/21 (successful); ads on 3/16/21
15	JFR	HO-SBP21-002	DOCUMENT SCANNER AND THREE (3) OTHER ITEMS	SBPD	SH	220,000.00	4	> Received PR on 3/12/21 > For creation of RFQ & TOR > Bid opening report presented on 5/18/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
16	KFA	HO-IST21-002	RENEWAL ORACLE SOFTWARE-ENTERPRISE SUPPORT	ITSD	SVP	950,000.00	2	> Received PR on 3/25/21 > For Creation of RFQ > RFQ & TOR for signature dtd 5/4/21
17	KFA	HO-MWA21-004	INK REFILL EPSON BLACK AND 3 OTHER ITEMS	MWA	SH	11,400.00	4	> Received PR on 5/10/21 > For creation of RFQ & TOR > Bidding on 5/21/21(SUCCESSFUL) > For technical evaluation forwarded to EUS/4/21
18	KFA	HO-MWA21-005	PRINTER CONTINUOUS INK SYSTEM WITH SCANNER AND WIFI	MWA	SH	14,000.00	1	> Received PR on 5/6/21 > For creation of RFQ & TOR > Bidding on 6/8/21; ads on 6/2/21
19	ASD	HO-MWA21-007	BATTERY AND 5 OTHER ITEMS	MWA	SH	65,180.00	6	> Received PR on 5/6/21 > For creation of RFQ & TOR
20	NRA	HO-IST21-008	COMPUTER SOFTWARE LICENSE	IST	SVP	385,000.00	1	> Received on 5/11/21 > For creation of RFQ & TOR > Bidding on 5/28/21
21	NRA	HO-IST21-012	COMPUTER SOFTWARE LICENSE AND 1 OTHER ITEM	IST	SH	999,000.00	2	> Received on 5/11/21 accepted as 6/2/21 > For creation of RFQ & TOR > Pre-proc meeting on 5/20/21 > Bidding on 5/28/21
22	JRM	HO-AWA21-009	BULB LED, 12 WATTS, 220VAC, 60HZ	AWAT	SH	12,000.00	1	> Received PR on 05/14/21 > For creation of RFQ & TOR
23	JRM	HO-AWA21-010	S/L AND MATERIALS FOR AWAT SERVICE VEHICLE	AWAT	SVP	250,000.00	1	> Received PR on 05/14/21 > For creation of RFQ & TOR
24	NBC	HO-AWA21-004	Nursery Materials : BAG Polyethelene and 13 OTHER ITEMS	AWAT	SH	936,550.00	14	> Received PR on 05/14/21 > For creation of RFQ & TOR
25	JRM	HO-CWA21-003	BATTERY AND TIRES	CWAT	SH	66,000.00	2	> Received PR on 05/18/21 > For creation of RFQ & TOR
26	KFA	HO-CWA21-005	INK CARTRIDGES (item nos. 1-4)	CWAT	SH	16,000.00	4	> Received PR on 05/18/21 > For creation of RFQ & TOR
27	JFR	HO-CWA21-006	FLASH LIGHT AND TWO (2) OTHER ITEMS	CWAT	SH	94,500.00	3	> Received PR on 05/18/21 > For creation of RFQ & TOR
28	KFA	HO-UAR21-002	INK REFILL FOR EPSON (Item nos. 1-4)	UARWAT	SH	16,800.00	4	> Received PR on 05/18/21 > For creation of RFQ & TOR
29	JFR	HO-UAR21-004	ALCOHOL	UARWAT	SH	7,500.00	1	> Received PR on 05/18/21 > For creation of RFQ & TOR
30	JCU	HO-UAR21-006	DRILL BIT AND 17 OTHER ITEMS	UARWAT	SH	79,500.00	18	> Received PR on 05/18/21 > For creation of RFQ & TOR
31	JRM	HO-AWA21-007	FLASHLIGHT AND 5 OTHER ITEMS	AWAT	SH	74,000.00	6	> Received PR on 05/18/21 > For creation of RFQ & TOR
32	JRM	HO-IST21-011	UPS BATTERY AND SNMP CARD	IST	SVP	69,000.00	2	> Received PR on 05/18/21 > For creation of RFQ & TOR
33	JRM	HO-CWA21-002	BULB LED	CWA	SH	2,789.00	1	> Received PR on 05/18/21 > For creation of RFQ & TOR
34	NRA	HO-CCD21-002	CONCEPT, DESIGN, CREATIVES AND PHOTOGRAPHY OF THE 2020 NPC ANNUAL REPORT	CCD	SVP	400,000.00	1	> Received PR on 05/21/21 > For creation of RFQ & TOR > Bidding on 6/15/21
35	JFR	HO-MWA21-006	HIKING SHOES	MWA	SH	36,000.00	1	> Received PR on 05/21/21 > For creation of RFQ & TOR

**LOGISTICS DEPARTMENT
 BIDS AND CONTRACTS SERVICES DIVISION
 PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
 As of May 31, 2021**

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
36	ASD	HO-WMD21-003	DRONE AND 3 OTHER ITEMS	WMD	SH	720,000.00	4	> Received PR on 05/26/21 > For creation of RFQ & TOR
37	NRA	HO-IST21-013	COMPUTER SOFTWARE LICENSE AND YEAR 2 COMPUTER SOFTWARE LICENSE	ITSD	SVP	890,000.00	2	> Received PR on 06/02/21 > For creation of RFQ & TOR

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
MINDANAO GENERATION						244,529,000.00		
1	JCU	MG-PLM19-006	SUPPLY, LABOR, TOOLS, EQUIPMENT, MATERIALS, TECHNICAL EXPERTISE AND SUPERVISION FOR THE ON-LINE POLYCHLORINATED BIPHENYL (PCB) TREATMENT OF TWO (2) UNITS OF 31.5 MVA POWER TRANSFORMERS AT PULANGI IV HEP	PULANGI IV HEP, MARAMAG, BUKIDNON	PB	20,000,000.00	1	<ul style="list-style-type: none"> > Received PR on 9/10/20 > For approval of TWG creation > Awaiting pre-proc report > For posting, waiting for approval of TWG for the revised Tender Documents > Letter reply to Seanogy Environmental Solutions dtd 11/9/20 > Bidding on 11/27/20 FROM 11/9/20 AS PER SBB #3 dtd 11/17/20; pre-bid on 10/26/20; ads on 10/17/20 > Bid opening report presented on 12/17/20 > For post-qualification to supplier > Presented the post-qua report last 1/28/21; The BAC instruction to request the EU for the approval of revision of TD > Awaiting for approval of End-user with regards to BAC instruction as of 2/16/21 > Under the evaluation of the New TWG Chairperson to report again the post-qua report
2	HRG	MG-PLM20-210	SUPPLY, DELIVERY, INSTALLATION, TESTING AND COMMISSIONING OF VOLTAGE STABILIZER AT POWER HOUSE OF PULANGI IV HYDROELECTRIC PLANT	PULANGI IV HYDROELECTRIC PLANT-KIUNTOD, CAMP 1, MARAMAG BUKIDNON	PB	15,000,000.00	1	<ul style="list-style-type: none"> > Received PR on 10/23/20 > Awaiting approval of TWG creation > Pre-proc report on 11/23/20 > Pre-proc report presented on 12/22/20 > Pre-proc report presented on 01/07/21 > Pre-proc report presented on 1/14/21 > Bidding on 02/10/21; pre-bid 01/27/21; ads on 01/19/21 > Bid opening report presented on 2/18/21 > Bid opening report presented on 2/22/21 > Post-qua report presented on 4/5/21 > Letter from PPI Pazifik Power dtd. 4/22/21 presented on 4/26/21 > Memo from M. P. Redulme dtd. 14 May 2021 presented on 5/26/21
3	HRG	MA-A2M21-004	CONSTRUCTION, SUPPLY, INSTALLATION, TEST AND COMMISSIONING OF LIFTING STRUCTURE FOR BULK HEAD GATES (AGUS 1 HEP)	AGUS 1 HEPP COMPLEX, BASAK, MARAWI CITY, LANA DEL SUR	PB	28,579,000.00	1	<ul style="list-style-type: none"> > Received PR on 12/11/20 > DEC 4 TO 11-LOCKDOWN IN HO-NPC > DEC. 14-RAPIT TEST > For creation of TWG > For revision of TD > Received revised tender documents on 2/8/21 > For signature of TWG Creation > Awaiting CBI CY 2022 > Presented the following: Memo of E. V. Veloso dtd. 5/6/21 Memo of M. T. Bautil dtd. 5/12/21
4	HRG	MG-PLM20-014	SUPPLY, DELIVERY, INSTALLATION, TEST AND COMMISSIONING OF POWER INTAKE GATE NO. 2 HYDRAULIC ACTUATOR AT PULANGI IV HEP	PULANGI IV HEP	PB	21,000,000.00	1	<ul style="list-style-type: none"> > Received PR on 2/4/21 > For Creation of TWG > Pre-proc meeting on 2/18/21 > Pre-proc report presented on 3/4/21 > Bidding on 3/30/21; pre-bid on 3/15/21; ads on 3/5/21 > Letter for L & L Optimum Commercial Corp. presented to the BAC on 4/13/21 > Post-qua report presented on 5/26/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
5	HRG	MG-PLM20-048	S/D/I/T AND COMMISSIONING OF TRANSFORMER ON-LINE CURING SYSTEM INCLUDING APPURTANCES FOR UNIT NO. 1 OF PULANGI IV HEPP	PULANGI IV, MARAMAG, BUKIDNON	PB	20,000,000.00	1	> Received PR on 3/12/21 > For Creation of TWG > Pre-proc meeting on 4/21/22 (tentative) >
6	HRG	MA-A2H21-002	S/D OF ONE (1) SET (14 PCS) OF GENERATOR THRUST BEARING PADS FOR AGUS 1 HEPP	MARAWI CITY, LANA DEL SUR	PB	25,000,000.00	1	> Received PR on 3/16/21 > For creation of TWG > Pre-proc report presented on 4/12/21; for review of TD > For schedule of advertisement > Bidding on 5/17/21; pre-bid on 5/3/21; ads on 4/23/21 > Bid opening report presented on 5/19/21 > Post-qua report presented on 5/31/21
7	HRG	MA-A2H21-001	S/D OF TURBINE SHAFT SEAL ASSEMBLY FOR AGUS 1 HEPP	MARAWI CITY, LANA DEL SUR	PB	28,500,000.00	1	> Received PR on 3/16/21 > For creation of TWG > Pre-proc report presented on 4/12/21; for review of TD > For schedule of advertisement > Bidding on 5/17/21; pre-bid on 5/3/21; ads on 4/23/21 > Bid opening report presented on 5/19/21 > Post-qua report presented on 5/31/21
8	HRG	MG-PAT21-001	S/D OF TURBINE BREAK RUNNER PLATE FOR PULANGI IV HEP	PULANGI IV	PB	14,200,000.00	1	> Received PR on 3/16/21 > For creation of TWG > Pre-proc meeting on 4/15/21; awaiting preproc report > Pre-proc report presented on 5/3/21 > Memo from A. O. Antonio dtd. 4/30/21 presented on 5/3/21 > Bidding on 5/24/21; pre-bid on 5/12/21; ads on 5/4/21 > Bid Bulletin no. 1 presented on 5/18/21
9	HRG	MG-A5C21-004	S/D OF CONSERVER TANK FOR 62 MVA POWER TRANSFORMER OF AGUS 4 HEPP	AGUS 4 HEPP, ILIGAN CITY, LANA DEL NORTE	PB	15,000,000.00	1	> Received PR on 4/23/21 > For creation of TWG
10	HRG	MG-A7C21-007	S/D/T OF SEVEN (7) UNITS OF AIR COOLER GENERATOR FOR AGUS 6 HEPP UNITS 1 & 2	AGUS 6 HEPP	PB	12,250,000.00	1	> Received PR on 4/26/21 > For creation of TWG
11	SVN	MG-RDW21-014	3RD PARTY CONSULTANCY ON DAM SAFETY REVIEW AT AGUS 7 HEP	RDW	PB	10,000,000.00	1	> Received on 5/6/21 > For creation of TWG > Pre-proc meeting on 5/28/21
12	HRG	MG-A5M21-005	AG4 UPGRADING OF ANNUNCIATOR, CONTROL & PROTECTION SYSTEM OF UNIT 3	AGUS 4 HEPP	PB	35,000,000.00	1	> Received PR on 06/03/21 > For creation of TWG
POWER ENGINEERING SERVICES						1,385,749,328		

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
1	JCU	HO-PIB20-007	DESIGN, SUPPLY, DELIVERY, TEST & COMM. OF TWO (2) UNITS OF 5MW POWER BARGE - 1 LOT - BO. OBRERO, ILO-ILO CITY	ILO-ILO CITY	PB	921,672,000	1	<ul style="list-style-type: none"> > Received PR on 2/22/20 > Bidding on 4/2/20 postponed > Bidding on 6/30/20; pre-bid on 6/17/20 > Letter of AG & P dated 6/26/20 presented on 6/29/20 (Note: BI - TYWG to issue bid bulletin, consider tolling of bidding period) > Reply letter to AG & P dtd. 07/29/20 > Bid Opening moved on 07/30/20 as per SBB # 5 > Re: Letter to Atlantic Gulf & Pacific presented on 7/16/20 > Letter from AG&P dtd.7/27/20 presented to BAC 7/28/20 --Presented to BAC 8/25/20 the following: -- > Letter from S & S Enterprises dtd. 8/8/20 > Letter from AG&P dtd. 8/20/20 > Letter from YH Green Energy 8/20/20 > Bidding on 9/1/20; pre-bid on 8/17/20; ads on 8/8/20 > Bidding moved on 9/23/20 as per SBB # 4 > Letter from YH Green Energy Inc. presented on 9/22/20 > For Agenda of Bid opening report to BAC > BRRMC presentation on 11/19/20 > Protest of YH Green presented on 12/3/20 > For presentation of bid opening report on 1/15/21 --Presented to BAC on 1/12/21 the following > Letter from YH Green Energy dtd. 01/05/21 > Letter from Cheesteel MArine Industrial Corp dtd. 01/7/21 > Letter reply to Cheesteel (Notice of Disqualification) presented on 1/27/21 > Letter of Cheesteel (Motion of Reconsideration) presented on 2/10/21 > Letter from Cheesteel dtd. feb 17, 2021 presented to BAC on 2/22/21 > Post-qua on-ong evaluation to supplier > For creation of Post-qua report > Letter of Cheesteel dtd 2 March 21 presented to BAC on 3/5/21 > The MR Board approved the deferment of the project on 30 March meeting
2	HRG	SO-OPD20-015	CONSTRUCTION OF POWER FACILITIES FOR THE TRANSFER OF GUINTARCAN DIESEL POWER PLANT	OPD	PB	19,964,000	1	<ul style="list-style-type: none"> > Received PR on 10/7/20 > Pre-proc on 10/23/20 > DTF TO I.G RABARRA, OIC PMD; conduct further review of TOR
3	NCRA	HO-FFW21-001	RENOVATION AND CONSTRUCTION OF SECOND FLOOR OF BINGA FFWS DAM OFFICE AND CARSHED PROJECT	BINGA HEP, BINGA, ITOGON, BENGUET	PB2	6,702,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/12/21 > For creation of TWG > Approved creation of TWG on 4/14/21 > Pre-proc meeting on 4/19/21 > Pre-proc report presented on 4/20/21 > Bidding on 5/12/21(FAILED) ; pre-bid 4/27/21; ads on 4/22/21 > Bid opening report presented on 5/20/21 > Bidding (PB2) on 6/9/21; pre-bid on 5/28/21; ads on 5/21/21
4	RJDL	HO-PIC21-002	S/E/I/T AND COMMISSIONING OF 7.97/13.8 KV DISTRIBUTION LINE AT TAPIANTANA ISLAND, TABUAN LASA, BASILAN	TAPIANTANA ISLAN, TABUAN LASA, BASILAN	PB	4,869,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/12/21 > For creation of TWG > Pre-proc meeting on 4/16/21 > Awaiting pre-proc report; for presentation to BAC on 4/23/21 > Bidding moved on 5/31/21 as per SBB1 fromon 5/24/21; pre-bid on 5/10/21; ads on 4/30/21 > Bid opening report presented on 6/4/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
5	CARM	HO-PIB21-004	SARO S/D/I/T OF 3 UNITS OF 25KW _e TRAILER-MOUNTED DIESEL GENERATING SETS, ASSOCIATED ELECTRICAL EQUIPMENT FOR NPC MINUYAN, SJDM BULACAN	MINUYAN, SAN JOSE DEL MONTE	PB2	6,471,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/15/21 > For creation of TWG > Approved creation of TWG on 3/17/21 > Pre-procurement report presented on 4/8/21 > Bidding move to 5/10/21 as per SBB # 2 from on 5/3/21; pre-bid on 4/20/21; ads on 4/13/21 > Bid opening report presented on 5/12/21 > Notice of Post-qua on 5/12/21 > Post-qua to supplier (Tabuko Power Resources Corp) on 5/18/21 > Bidding on 6/14/21; pre-bid on 6/1/21; ads on 5/24/21
6	CARM	HO-PIB21-005	SARO S/D/T OF 1x1.0 MW (STANDBY POWER) TRAILER-MOUNTED, CONTAINERIZED DIESEL GENERATOR SET FOR NPC MINUYAN, SAN JOSE DEL MONTE BULACAN	MINUYAN, SAN JOSE DEL MONTE	PB2	18,399,032.00	1	<ul style="list-style-type: none"> > Received PR on 3/15/21 > For creation of TWG > Approved creation of TWG on 3/17/21 > Pre-procurement report presented on 4/8/21 > Bidding move to 5/10/21 (FAILED-No Bidder) as per SBB # 2 from on 5/3/21; pre-bid on 4/20/21; ads on 4/13/21 > Bid Opening report presented on 5/12/21 > Bidding (PB2) on 6/2/21(successful); pre-bid on 5/21/21; ads on 5/14/21 > For Bid opening report by the TWG > Bid opening report presented on 6/8/21
7	RJDL	HO-PIG21-006	SUPPLY, ERECTION/INSTALLATION, TESTING AND COMMISSIONING OF 7.97/13.8KV DISTRIBUTION LINE AT BUTAWANAN, SIMURA, CAMARINES SUR	BUTAWANAN, SIMURA, CAMARINES SUR	PB2	4,881,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/16/21 > For creation of TWG > Approved Creation of TWG on 3/25/21 > Pre-proc meeting on 4/16/21 > Awaiting pre-proc report ; for presentation to BAC on 4/27/21 > Bidding movd on 5/31/21 as per SBB1 from 5/24/21; pre-bid on 5/10/21; ads on 4/30/21 > Bid opening report presented on 6/4/21 ; for PB2 (due to incomplete bid ob Coulomb Energy Technik) > Bidding (PB2) 6/28/21; pre-bid on 6/16/21; ads on 6/8/21
8	RJDL	HO-PIG21-005	S/E/I/T AND COMMISSIONING OF 7.97/13.8 KV DISTRIBUTION LINE AT CALUTCOT ISLAND, BURDEOS, QUEZON	CALUTCOT ISLAND, BURDEOS, QUEZON	PB	6,165,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/16/21 > For creation of TWG > Approved Creation of TWG on 3/25/21 > Pre-proc meeting on 4/16/21 > Awaiting pre-proc report ; for presentation to BAC on 4/27/21 > Bidding moved on 6/4/21 as per SBB3 from 5/31/21 as per SBB1 from 5/24/21; pre-bid on 5/10/21; ads on 4/30/21 > Bid Bulletin No. 3 presented on 5/26/21 > Bid opening report presented oh 6/8/21
9	RJD	SO-OPD21-004	S/E/I/T/C OF 7.97/13.8 KV DISTRIBUTION LINE AT TAGUBANHAN ISLAND, CONCEPTION, ILOILO	TAGUBANHAN ISLAND, CONCEPTION ILOILO	PB	19,872,000.00	1	<ul style="list-style-type: none"> > Received PR on 4/21/21 > For creation of TWG > On-going signature of TWG as of 5/6/21 > Pre-proc report presented on 5/19/21 > Bidding on 6/15/21; pre-bid on 6/1/21; ads on 5/21/21
10	RJD	HO-PIG21-011	S/E/I OF SAN MIGUEL-VIGA 69 KV TRANSMISSION LINE PROJECT	SAN MIGUEL	PB	221,575,000.00	1	<ul style="list-style-type: none"> > Received PR on 4/29/21 > For creation of TWG > On-going signature of TWG as of 5/6/21 > Approved creation of TWG on 5/7/21 > Pre-proc meeting on 5/12/21; for pre-proc report to BAC > Pre-proc report presented on 5/19/21 > Bidding on 6/10/21; pre-bid on 5/28/21; ads on 5/20/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
11	APM	HO-PIB21-007	SUPPLY, DELIVERY, INSTALLATION, TEST AND COMM. OF 2X600 KW DIESEL GENSETS FOR PB109 INCLUDING ELEC. EQUIPT.	PB 109	PB	47,643,000.00	1	> Received on 05/20/21 > For creation of TWG > Preprocurement activities on-going
12	APM	HO-PIB21-006	SUPPLY, DELIVERY, INSTALLATION, TEST AND COMM. OF 3X600 KW DIESEL GENSETS FOR PB114 INCLUDING ASSOCIATED ELEC. EQUIPT.	PB 109	PB	67,480,000.00	1	> Received on 05/20/21 > For creation of TWG > Preproc report presented on 6/4/21 > Bidding on 6/30/21; pre-bid on 6/16/21; ads on 6/8/21
13	NRA	HO-FFW21-008	DATA MANAGEMENT SOFTWARE AND NETWORK FIREWALL PROTECTION	PB	PB	3,700,000.00	1	> Received PR on 05/20/21 > For creation of TWG > Pre-proc report presented on 6/8/21 > Bidding on 6/30/21; prebid on 6/16/21; ads on 6/9/21
14	RJD	HO-FFW21-010	BATTERY, ALKALINE NICKEL CADMIUM 1.2V, 100AH	PB	PB	1,230,000.00	1	> Received PR on 05/20/21 > For creation of TWG
15	RJD	HO-TMD21-010	CALIBRATOR STROBOSCOPE AND 2 OTHER ITEMS	TMD	PB	3,550,000.00	3	> Received on 05/25/21 > For creation of TWG
16	NBC	HO-DRW21-004	CUSTOMER SATISFACTION RATING SURVEY BY A THIRD PARTY	DRW	PB	19,996,000.00	1	> Received on 06/01/21 > For creation of TWG
17	RJD	HO-PIG21-008	S/D/I/T/COMM OF PROGRAMMABLE LOGIN CONTROLLER (PLC) FOR 300KW & BELOW DG SETS FOR VARIOUS SPUG AREAS	PIG	PB	6,289,800.00	1	> Received PR on 06/03/21 > For creation of TWG
18	JFR	HO-DDD20-002B	AUTOMATIC DATER STAMP MACHINE (item no. 1)	DDD	SH	25,000.00	3	> Received PR on 10/27/20 > Return to EU for revision of specification > Return to EU for revision of specification
19	ASD	EO-EIA21-001	WATERPROOF JACKET	EIAD	SH	41,190.00	1	> Received PR on 3/11/21 > For creation of RFQ & TOR > Post-qua report presented on 6/1/21
20	KCL	HO-FFW21-004	GENERATOR PORTABLE, 12V, 10HRS RUN TIME, UPS HD, TESTER, EARTH RESISTANCE (ITEMS 103)	DMD	SH	350,000	3	> Received PR on 4/08/21 > For creation of RFQ & TOR > Bid opening report presented on 5/5/21
21	JSM	HO-EMA21-003	SUPPLY OF LABOR FOR THE REPAIR & MAINTENANCE OF OFFICE/CLINIC/LABORATORY EQUIPMENT CALIBRATION - PH METER AND 4 OTHER ITEMS	EMAD	SVP	155,000	5	> Bidding on 5/28/21
22	JSM	HO-EMA21-001	SAFETY MASK	EMAD	SH	6,000.00	1	> Received PR on 4/16/21 > For creation of RFQ & TOR > Bidding on 5/19/21(FAILED)
23	JSM	HO-EMA21-0003	OPERATION AND MAINTENANCE-LABORATORY EQUIPMENT (Item nos. 1-6)	EMAD	SVP	175,000.00	6	> Received PR on 4/14/21 >For creation of RFQ & TOR
24	JSM	HO-EMA21-004	SAMPLING BOTTLES AND FOUR (4) OTHER ITEMS (items 1-5)	EMAD	SVP	68,000.00	5	> Received PR on 4/14/21 >For creation of RFQ & TOR > Bidding on 5/19/21(FAILED)
25	JSM	HO-EMA21-005	SUPPLY OF LABOR AND REPAIR -ANALYTICAL BALANCE AND TWO (2) OTHER ITEMS	EMAD	SVP	60,000.00	3	> Received PR on 4/14/21 >For creation of RFQ & TOR > Bidding on 5/28/21
26	JSM	HO-EMA21-006	MEMBRANE FILTER CELLULOSE ESTER OR POLYCARBONATE UNGRINDED	EMAD	SVP	30,000.00	1	> Received PR on 4/14/21 >For creation of RFQ & TOR > Bidding on 5/19/21(FAILED)

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
27	JSM	HO-EMA21-008	SPECTROPHOTOMETER PORTABLE	EMAD	SVP	562,000.00	1	> Received PR on 4/14/21 >For creation of RFQ & TOR > Rescheduled from 5/28/21 to 6/2/21
28	JSM	HO-EMA21-009	LABORATORY SUPPLIES (item nos. 1-18)	EMAD	SH	181,000.00	18	> Received PR on 4/14/21 >For creation of RFQ & TOR > Bidding on 5/19/21(FAILED)
29	JSM	HO-EMA21-011	ANALYZER WATER QUALITY CHECKER	EMAD	SVP	345,000.00	1	> Received PR on 4/20/21 > For creation of RFQ & TOR > Rescheduled from 5/28/21 to 6/2/21
30	JSM	HO-EMA21-012	SUPPLY OF LABOR FOR THE REPAIR & MAINTENANCE OF OFFICE/CLINIC/LABORATORY EQUIPMENT CALIBRATION OF BIOS DEFENDER	EMAD	SVP	100,000.00	1	> Received PR on 4/20/21 > For creation of RFQ & TOR
31	JSM	HO-EMA21-013	SUPPLY OF LABOR , MATERIALS & EQUIPMENT FOR THE CALIBRATION OF OFFICE/CLINIC/LABORATORY OF DIGITAL LIGHT METER	EMAD	SVP	21,000.00	1	> Received PR on 4/20/21 > For creation of RFQ & TOR
32	KFA	HO-QAS21-001	TONER CARTRIDGE FOR CANON AND 3 OTHER ITEMS	QASD	SH	30,000.00	4	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 5/10/21 (FAILED)
33	KFA	HO-PEM21-001	CAMERA WEBCAM AND 2 OTHER ITEMS	PEMS	SH	83,750.00	3	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 6/8/21; ads on 6/2/21
34	KFA	HO-QAS21-003	CAMERA WEBCAM	QASD	SH	32,000.00	1	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 6/8/21; ads on 6/2/21
35	KCL	HO-TMD21-008	JACKET WATERPROOF	TMSD	SH	81,000.00	1	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 5/25/21 (FAILED)
36	RJD	HO-TMD21-011	CALIBRATION OF TEST INSTRUMENTS STANDARD RESISTOR	TMSD	NP-A TO A	13,600.00	1	> Received PR on 4/21/21 > For creation of RFQ and TOR
37	KFA	HO-TMD21-007	TONER CARTRIDGE AND 3 OTHER ITEMS	TMSD	SH	51,000.00	4	> Received PR on 4/21/21 > Creation of RFQ & TOR dtd 5/10/21 > Bidding on 5/21/21(FAILED)
38	RJD	HO-TMD21-006	CALIBRATION OF TEST INSTRUMENT STANDARD WEIGHT AND 1 OTHER ITEM	TMSD	NP-A TO A	31,700.00	2	> Received PR on 4/21/21 > For creation of RFQ and TOR
39	KCL	HO-TMD21-005	HIKING SHOES WATERPROOF	TMSD	SH	54,000.00	1	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 5/25/21 (FAILED)
40	KCL	HO-TMD21-004	GLOVES WORKING COTTON, ORDINARY STRING WORK GLOVES AND 3 OTHER ITEMS	TMSD	SH	28,800.00	4	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 5/25/21(FAILED)
41	KFA	HO-TMD21-003	OTG FLASHDRIVE 128GB 3.0 DUAL OTG FLASHDRIVE AND 1 OTHER ITEM	TMSD	SH	19,020.00	2	> Received PR on 4/21/21 > For creation of RFQ and TOR > Bidding on 5/21/21(SUCCESSFUL)
42	RJD	HO-TMD21-001	CALIBRATION OF TEST INSTRUMENTS 8 1/2 DIGITAL MULTIMETER	TMSD	DC	18,000.00	1	> Received PR on 4/21/21 > For creation of RFQ and TOR
43	KCL	HO-FFW21-003	GLOVES, KNITTED-COTTON AND 5 OTHER ITEMS	FFWS	FFWS	150,216.00	6	> Received PR on 4/23/21 > For creation of RFQ & TOR > Bidding on 6/7/21
44	KCL	HO-EMA21-014	HIKING SHOES AND 1 OTHER ITEM	EMA	SH	140,000.00	2	> Received PR on 4/27-21 > For creation of RFQ & TOR > Bidding on 6/8/21
45	KFA	HO-CCD21-001	RECORDER AND FLASH FOR DSLR CAMERA	CCD	SH	80,000.00	2	> Received PR on 4/27-21 > Creation of RFQ & TOR 5/7/21 > Bidding on 5/21/21(SUCCESSFUL)

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
46	JFR	EO-EIA21-003	MULTIMEDIA PROJECTOR	EIAL	SH	50,000.00	1	> Received PR on 4/27-21 > For creation of RFQ & TOR > Bidding on 5/18/21
47	JFR	HO-EEI21-002	CABINET MOBILE PEDESTAL AND 4 OTHER ITEMS	EEI	SH	152,760.00	5	> Received PR on 5/6/21 > Awaiting Soft Copy of PRs
48	ASD	HO-EMA21-010	EMISSION CONTROL DEVICE	EMA	SVP	100,000.00	1	> Received on 5/6/21 > For creation of RFQ & TOR
49	JSM	HO-FFW21-013	TIRE TUBELESS AND BATTERY AUTOMOTIVE	FFW	SH	382,500.00	2	> Received PR on 05/17/21 > For creation of RFQ & TOR
50	JSM	HO-FFW21-006	CODER FOR IKEDA KEIKI SH-1	FFW	SVP	810,000.00	1	> Received PR on 05/17/21 > For creation of RFQ & TOR
51	JSM	HO-FFW21-009	SOLAR CHARGE CONTROLLER	FFW	SH	125,000.00	1	> Received PR on 05/17/21 > For creation of RFQ & TOR
52	JSM	HO-FFW21-012	AIR CLEANER FOR MITSUBISHI STRADA AND 8 OTHER ITEMS	FFW	SH	293,360.00	9	> Received PR on 05/21/21 > For creation of RFQ & TOR
53	KFA	HO-EMA21-015	INK REFILL EPSON L210 SERIES BLACK AND 7 OTHER ITEMS	EMA	A TO A	33,600.00	8	> Received PR on 05/21/21 > For creation of RFQ & TOR
54	JCU	HO-FFW21-015	FLUID POWER STEERING AND 3 OTHER ITEMS	FFWSD	SH	313,000.00	4	> Received pr on 06/02/21 > For creation of RFQ & TOR
55	NRA	HO-EMA21-007	ARGON GAS AND NITROGEN GAS	EMA	SVP	98,000.00	2	> Received on 4/23/21 > For creation of RFQ & TOR > Return to EU with DTF dtd 5/6/21 for compliance of scope of works
SMALL POWER UTILITIES GROUP						445,014,946.55		
1	SVN	S3-JOL21-001	S/D OF MECHANICAL SPARE PARTS FOR DAIHATSU DIESEL ENGINE, MODEL: 6DK-32 OF JOLO DPP	JOLO(SULU) DPP	PB3	14,262,580.00	24	> Received PR on 10/13/20 > NEW RECIEVE ON 4/16/21 > For Creation of TWG > Bidding on 12/2/20 from 11/24/20 as per SBB # 4; pre-bid on 11/12/20; ads on 11/5/20 > MR of SCB received on 12/15/21 ; on-going evaluation of MR > Bidding(PB2) on 2/15/21; pre-bid on 2/1/21; ads on 1/22/21 > Bid opening report presented on 2/16/21 > Cancellation memo dtd 2/26/21 to Y.H. Daraya (undergine two(2) failed biddings to return the subject PR to end user for re-evaluation of the ABC and technical specifications > revised TD received on 4/16/21 > Pre-proc report on-going signature(for advertisement > Received revised TD and Orig PR with complete attachements dtd 5/18/21 > for cancellation of item no. 8 with memo dtd. 5/11/21 due to lower ABC > Bidding (PB3); prebid on 6/4/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
2	HRG	S3-BAD21-002	S/D OF MECHANICAL SPARE PARTS FOR 250KW CUMMINS DIESEL ENGINE. MODEL: MTAA11-G3 OF BALIMBING DPP	BALIMBING DPP	PB2	1,198,900.00	18	<ul style="list-style-type: none"> > Received PR on 10/13/20 > For TWG Creation > Pre-proc report presented on 11/13/20 > Pre-proc approved on 11/16/20 > Bidding moved on 12/22/20 (FAILED-no bidder) from 12/15/20 as per SBB; prebid on 11/25/20; ads on 11/17/20 > Bidding (PB2) 02/08/21; pre-bid on 1/25/21; ads on 1/13/21 > Post-qua to supplier on 2/22/21
3	JCU	S1-MS621-009	S/D OF SPARE PARTS/LINE HARDWARE NEEDED FOR THE OPERATION AND MAINTENANCE OF MASBATE 69KV TRANSMISSION LINE	MASBATE S/S & 69kvtl	PB3	2,622,700.00	8	<ul style="list-style-type: none"> > Received PR on 10/27/20 > For Creation of TWG > For pre-proc meeting to TWG > Pre-proc report presented on 12/28/20 > Bidding on 2/03/21; pre-bid on 1/20/21; ads on 1/8/21 > Bid opening report presented on 2/4/21; for re-bidding > Bidding (PB2) 3/2/21; pre-bid on 2/18/21; ads on 2/11/21 > For creation of Bid opening report presented on 3/1/21 > Received Orig PR with complete attachment & TD 5/18/21
4	SVN	S1-OMS21-001	S/D AND TEST OF SURGE ARRESTERS FOR ORIENTAL MINDORO 69KV T/L & S/S	ORIENTAL MINDORO SUBSTATION	PB	1,800,000.00	3	<ul style="list-style-type: none"> > Received PR on 11/06/20 > For creation of TWG > Pre-proc report presented on 12/22/20; for review of Bid documents by DDD > Bidding on 02/10/21; pre-bid on 01/27/21; ads on 1/14/21 > Bid opening report presented on 2/23/21 > Post-qua to supplier LCB on 3/3/21; > Post-qua of 2nd LCB on 4/13/21 > Post-qua report presented on 4/30/21 (DQ) > For creation of Post-qua report for 2nd LCB > Post-qua 2nd LCB report presented on 5/6/21 (non-compliance to NPC requirements-PPI Pazifik Power Inc.) for re-bidding > Bidding on 6/1/21; pre-bid on 5/19/21; ads on 5/7/21
5	SVN	S1-BIM21-007	S/D OF SPARE PARTS FOR BURIAS MINI GRID GENERATOR SETS	BURIAS MINI GRID	PB	3,474,382.00	83	<ul style="list-style-type: none"> > Received PR on 11/26/20 > Approved creation of TWG on 1/20/21 > For review & checking of PR and bid docs > Preproc report approved on 2/10/21 > Bidding on 3/17/21; pre-bid on 3/2/21; ads on 2/22/21 > Letter from Superserve dtd. 3/4/21 presented on 3/11/21 > Bid evaluation presented on 4/23/21 > Bidding on 5/18/21; pre-bid on 5/4/21; ads on 4/24/21 > Bid opening report presented on 5/26/21 > Post-qua to supplier on 6/1/21
6	NRA	S3-NAQ21-006	LEASE OF 0.75 MW MODULAR DIESEL GENSETS FOR SEN. NINOY AQUINO DPP	SEN. NINOY AQUINO, SULTAN KUDARAT	PB2	17,054,000.00	1	<ul style="list-style-type: none"> > Received PR on 11/26/20 > For creation of TWG > Approved creation of TWG on 12/22/20 > Pre-proc meeting on 1/4/21 > Preproc report presented on 1/14/21 & 2/11/21 > Bidding (PB1) on 2/09/21; pre-bid on 1/26/21; ads on 1/19/21 > Bid opening report presented on 2/11/21; for re-bidding (PB2) > Bidding (PB2) on 3/8/21; pre-bid on 2/23/21; ads on 2/15/21 > For revision of TOR with memo dtd. 3/17/21; DTF attached orig PR return to EU dtd. 4/26/21 > Awaiting revised TOR

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
7	SVN	S1-OCS21-009	S/D OF ARRESTER, SURGE, TYPE XPS, 15KV LIGHTNING ARRESTER & 4 OTHER IUTEMS FOR OCC. MINDORO S/S & 69KV T/L	OCC. MINDORO	PB2	2,730,000.00	5	<ul style="list-style-type: none"> > Received PR on 11/20/20 > Approved creation of TWG dtd 1/20/21 > For review & checking of PR and bid docs > Preproc report presented on 2/4/21 > Bidding on 3/10/21 (FAILED-no bidder); pre-bid on 2/23/21; ads on 2/10/21 > Bidding (PB2) 4/8/21; pre-bid on 3/25/21; ads on 3/18/21 > Bid opening report presented on 4/28/21 > Post-qua report presented on 5/31/21
8	SVN	S1-ROM21-002	S/D OF MECHANICAL SPARE PARTS INTENDED FOR 4x600kw PERKINS ENGINE, OF ROMBLON DPP	ROMBLON DPP	PB	1,543,200.00	9	<ul style="list-style-type: none"> > Received PR on 12/23/20 > Approved creation of TWG on 1/20/21 > For review and checking of PRs & Bid docs > Pre-proc report presented on 2/10/21 > Revision/Checking of Bid Docs for posting > Bidding on 3/15/21; pre-bid on 3/1/21; ads on 2/19/21 > Letter of SuperServe dtd. 3/4/21 presented on 3/11/21 > Bid evaluation on-going > For preparation of post-qua report
9	JCU	S1-BAT21-003	S/D OF SPARE PARTS FOR 2x500KW & 1x300kw MINPOWERS GENSET OF BATAN DPP	BATAN DPP	PB	1,691,074.00	11	<ul style="list-style-type: none"> > Received PR on 1/06/21 > For creation of TWG > Approved creation of TWG on 1/19/21 > Pre-proc report presented on 2/1/21 > Bidding move on 3/10/21 from 3/2/21; pre-bid 2/18/21; ads on 2/11/21 > Letter from SuperServe dtd. 3/1/21 presented to BAC on 3/5/21 > Bid opening report presented on 3/10/21 > Post-qua to supplier on 3/15/21 > Post-qua report on-going signature
10	JCU	S1-BAS21-006	S/D OF SPARE PARTS FOR PREVENTIVE MAINTENANCE SERVICING (PMS) OF UNIT NO. 10 AND 11-600KW CUMMINS DIESEL GENERATING SETS OF BASCO DPP	BASCO DPP	PB2	3,768,751.00	28	<ul style="list-style-type: none"> > Received PR on 12/18/20 > For creation of TWG > Return to approved TWG last 1/19/21 > Preproc report presented on 2/1/21 > Return to EU for review > Bidding on 3/3/21 (failed); pre-bid on 2/18/21; ads on 2/11/21 > Bid opening report presented on 3/3/21; for re-posting > Bidding (PB2) on 3/23/21; pre-bid on 3/11/21; ads on 3/4/21 > Bid opening report presented on 3/25/21; Awaiting for the approved of Bid opening report to formally return the PR to EU as per approved recommendation of TWG by the BAC
11	NCRA	S1-BMD21-001	CONSTRUCTION OF OPERATOR'S QUARTER FOR BALATUBAT DPP	BALATUBAT DPP, CALAYAN, CAGAYAN	PB2	2,600,000.00	1	<ul style="list-style-type: none"> > Received PR on 2/15/20 > For creation of TWG > Approved creation of TWG on 2/17/21 > Pre-proc meeting on 2/22/21 > Preproc report presented on 3/3/21 > Bidding on 3/23/21 (FAILED); pre-proc on 3/11/21; ads on 3/4/21 > Bidding (PB2) on 5/12/21; pre-bid on 4/30/21; ads on 4/23/21 > Bid evaluation report on-going
12	RAA	S1-B1621-011	FURNISHING OF LABOR AND MATERIALS FOR DRYDOCKING AND REPAIR OF PB 116	PB 116	PB	10,000,000.00	1	<ul style="list-style-type: none"> > Received PR on 2/15/20 > On-going approval of Creation of TWG as of 3/4/21 > Pre-proc meeting on 3/8/21 > Pre-proc report presented on 5/24/21 > Bidding on 6/28/21; pre-bid on 6/15/21; ads on 6/4/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
13	JCU	S1-BAS21-002	S/D OF BRAND NEW DIESEL ENGINE FOR BASCO DPP	BASCO DPP	PB	13,900,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/5/21 > For creation of TWG > Cancelled with DTF dtd. 12/28/20 > Received Original PR with revised tender documents dtd. 3/5/21; for re-processing > Pre-proc report presented to BAC on 3/29/21 > Bidding on 4/20/21; pre-bid on 4/8/21; ads on 3/31/21 > Bid opening report presented on 5/6/21 > Bid Bulletin No. 2 presented on 5/24/21 > Bidding on 5/31/21; pre-bid on 5/18/21; ads on 5/10/21
14	NBC	S3-B1921-005	FURNISHING OF LABOR AND MATERIALS FOR DRYDOCKING AND SHIP REPAIR OF PB 119	PB 119	PB	33,100,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/10/21 > For creation of TWG > Pre-proc report presented on 3/20/21 > Bidding on 4/27/21 (FAILED-due to incomplete submission of technical component); pre-bid on 4/13/21; ads on 4/6/21 > Letter from golden arrow trading dtd. 4/28/21 presented on 4/30/21 > Bidding on 5/24/21; prebid on 5/11/21; ads on 5/3/21 > Bid evaluation report presented on 5/26/21 > Post-qua report presented on 6/4/21
15	JCU	S3-BAI21-003	SUPPLY, DELIVERY, INSTALLATION, TEST AND COMMISSIONING OF LUBE OIL FILTRATION MACHINE FOR 5x1 mw MAN DIESEL GENERATING SET OF BASILAN DPP	BASILAN DPP	PB	2,000,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/30/21 > Creation of TWG on-going > Pre-proc meeting on 5/5/21; on-going evaluation on TWG Chairman; naemail din kay EU Mr. Conrad ang mga queries. > Preproc report presented on 5/14/21 > Bidding on 6/7/21; pre-bid on 5/24/21; ads on 5/17/21
16	HRG	S1-PWN21-004	S/D OF CONSOLIDATED MECHANICAL SPARE PARTS REQUIREMENTS FOR CUMMINS GENSETS (600,300, 200 & 160kw CAPACITY) OF PALAWAN OPERATIONS DIVISION	PALWAN OPERATIONS	PB	3,938,068.00	37	<ul style="list-style-type: none"> > Received PR on 11/27/20; new received on 4/16/21 > For creation of TWG > Pre-proc on 1/27/21; for revision of TD > Revised TD with Original PR received dtd. 4/16/21 > Forwarded to HRG on 4/19/21 > Bidding on 5/31/21; pre-bid on 5/18/21; ads on 5/7/21 > Bid opening report presented on 6/2/21
17	RJD	S1-OMS21-012	SUPPLY, INSTALLATION, PROPAGATION TESTING AND COMMISSIONING OF TWO-WAY DIGITAL RADIO COMMUNICATION SYSTEM FOR ORIENTAL MINDORO T/L AND S/S	MINDORO, ROBLON	PB	1,600,000.00	1	<ul style="list-style-type: none"> > Received PR on 4/15/21 > For creation of TWG > Pre-proc report presented on 4/26/21 > Bidding on 5/20/21; pre-bid on 5/7/21; ads on 4/30/21 > Bid evaluation report presented on 5/26/21
18	SVN	S3-SIA21-003	S/D OF VARIOUS MECHANICAL SPARE PARTS FOR 500KW MAN-DIESEL GENERATING SET 6L 20/27 OF SIASI DPP	SIASI DPP	PB	5,559,995.00	9	<ul style="list-style-type: none"> > Received PR on 4/23/21 > For creation of TWG > Pre-proc meeting on 5/26/21
19	APM	S3-JOL21-008	LEASE OF 4.5 MW MODULAR DIESEL GENSETS FOR JOLO DPP	JOLO DPP	PB	68,077,000.00	1	<ul style="list-style-type: none"> > Received PR on 4/21/21 > For creation of TWG > Pre-proc report presented on 5/6/21 > Bidding on 5/27/21; pre-bid on 5/14/21; ads on 5/7/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
20	SVN	S1-B0921-014	ALTERNATOR AND 24 OTHER ITEMS	2MW PB 109	PB	5,030,200.00	25	> Received PR on 4/27/21 > For creation of TWG > Pre-proc meeting on 5/26/21 > Preproc report presented on 6/7/21
21	NBC	S2-VOD21-022	FABRICATION AND INSTALLATION OF TWENTY ONE (21) UNITS OF WAREHOUSE RACKS AND RAILING WITH STEEL MATTING INCLUDING SUPPLY OF PLASTIC PALLETS FOR THE NEW SPUG VOD WAREHOUSE	SPUG-VOD	PB	2,000,000.00	1	> Received PR on 4/30/21 > For creation of TWG > Preproc report presented on 5/19/21 > Bidding on 6/14/21; pre-bid on 5/31/21; ads on 5/20/21
22	APM	S3-DIN21-009	RENTAL OF GENSET 3.5 MW DINAGAT DPP MODULAR GENERATING SETS (2.5 MW x 720 HRS & 1.0 mw x 480 HRS)	DINAGAT DPP	PB	53,210,000.00	1	> Received PR on 4/30/21 > For creation of TWG > Preproc report presented on 5/7/21 > Letter from United Power Rentals, Inc. presented on 5/20/21 > Bidding on 5/31/21; pre-bid on 5/17/21; ads on 5/10/21
23	JCU	S3-SIA21-004	S/D OF VARIOUS MECHANICAL SPARE PARTS FOR 600KW CUMMINS GENSET KTA38- G1 OF SIASI DPP	SIASI DPP	PB	4,354,929.00	41	> Received PR on 4/26/21 > For creation of TWG
24	SVN	S1-IDP21-011	S/D OF MECHANICAL SPARE PARTS FOR 160 KW FG-WILSON, 6 CYLINDERS FOR ITBAYAT DPP	ITBAYAT DPP	PB	1,293,000.00	10	> Received PR on 4/26/21 > For creation of TWG > Pre-proc meeting on 5/24/21
25	SVN	S1-IDP21-012	S/D OF MECHANICAL SPARE PARTS FOR 163 KW DALE-PERKINS MODEL 2006-TG1 FOR ITBAYAT DPP	ITBAYAT DPP	PB	3,002,000.00	28	> Received PR on 4/26/21 > For creation of TWG > Pre-proc meeting on 5/24/21
26	NBC	SI-B0921-001	DRY DOCKING, POWER BARGE 109	2MW PB 109	PB	8,250,000.00	1	> Received PR on 5/7/21 > For creation of TWG > Pre-proc report presented on 5/26/21 > Bidding on 6/22/21; pre-bid on 6/8/21; ads on 5/28/21
27	SVN	S1-BIM21-019	AVR R450 AND 6 OTHER ITEMS	BIM	PB	1,559,000.00	7	> Received PR on 5/7/21 > For creation of TWG > Pre-proc meeting on 5/24/21
28	SVN	S1-MMG21-014	BEARING KIT AND 16 OTHER ITEMS	MMG	PB	1,985,779.00	17	> Received PR on 5/7/21 > For creation of TWG > Pre-proc meeting on 5/24/21
29	SVN	S1-BOA21-008	TURBOCHARGER	BOAC	PB	8,630,000.00	1	> Received PR on 05/24/21 > For creation of TWG
30	SVN	S1-CAS21-018	PACKING RING AND 62 OTHER ITEMS	CASIGURAN	PB	3,874,817.00	63	> Received PR on 05/24/21 > For creation of TWG
31	RBD	S1-PAD21-004	BEARING KIT, CONNECTING ROD AND 53 OTHER ITEMS	PAD	PB	2,927,098.00	54	> Received PR on 05/24/21 > For creation of TWG

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
32	NRA	S1-BAS21-014	LEASE OF 1.1MW MODULAR GENERATED SETS	BAS	PB	18,730,000.00	1	> Received PR on 05/18/21 > For creation of TWG > Pre-proc report presented on 6/1/21 > Bidding on 6/23/21; pre-bid 6/10/21; ads on 6/3/21
33	NBC	S2-VOD21-013	OFFICE CUBICLES/CABINETS, FURNITURE & FIXTURES	VOD	PB	7,000,000.00	1	> Received PR on 05/25/21 > For creation of RFQ & TOR
34	SVN	S1-CAS21-019	PICK-UP MAGNETIC AND 49 OTHER ITEMS	CAS	PB	2,024,618.20	50	> Received PR on 05/25/21 > For creation of RFQ & TOR
35	SVN	S1-CAS21-020	PIN, PISTON AND 42 OTHER ITEMS	CAS	PB	3,004,057.00	43	> Received PR on 05/31/21 > For creation of TWG
36	NBC	S3-MOD21-002	SUPPLY LABOR FOR 2 YEARS SECURITY SERVICES	MOD	PB	36,595,138.88	1	> Received PR on 06/01/21 > For creation of TWG
37	NBC	HO-OMR21-004	FOR MRMD SECURITY SERVICES AND 2 OTHER ITEMS	OMR	PB	19,213,308.18	3	> Received PR on 06/02/21 > For creation of TWG
38	SVN	S1-BOA21-013	COMPENSATOR AND 16 OTHER ITEMS	BOAC	PB	4,151,000.00	17	> Received PR on 06/02/21 > For creation of TWG
39	SVN	S1-TIN21-008	FUEL FILTER AND 20 OTHER ITEMS	TINGLOY	PB	1,280,150.00	21	> Received PR on 06/02/21 > For creation of TWG
40	SVN	S1-BIM21-022	PLATE AND 53 OTHER ITEMS		PB	6,118,118.00	54	> Received PR on 06/02/21 > For creation of TWG
41	SVN	S3-B0821-005	SUPPLY OF LABOR SPECIAL TOOLS, CONSUMABLE MATERIALS AND EQUIPMENT WITH SPECIALIZATION TECHNICAL/MECHANIC FOR THE ON-SITE RESTORATION OF UNIT 2-DAIHATSU 6-DK 32 ENGINE PR 108	7.2 MW PB 108	PB	8,035,580.00	1	> Received PR on 4/27/21 > For creation of TWG > Return to EU incomplete Bid Docs (TDS) with DTF > Preproc report presented on 6/4/21 > Received PR on 3/9/21
42	ASD	S1-ARA21-006	CONCRETING OF ACCESS ROAD FOR ARACELI DIESEL POWER PLANT	ARACELI DPP	SVP	503,000.00	1	> For creation of TWG > Bidding on 4/16/21; ads on 4/6/21 > Post-qua to supplier on-going (TCC Powerserved) > Post-qua report presented on 5/25/21
43	ASD	HO-MRM21-003	BRUSH PAINT AND SEVEN (7) OTHER ITEMS	MSD	SH	493,890.00	8	> Received PR on 3/30/21 > For creation of RFQ & TOR > Bidding on 5/17/21
44	KCL	HO-MSD21-006	SANITIZING MACHINE	MSD	SH	25,000.00	2	> Received PR on 4/16/21 > For Creation of RFQ & TOR > Bid opening report presented on 5/14/21 > Post-qua report presented on 6/4/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
45	JSM	HO-MSD21-008	TRANSFORMER OIL	MSD	SH	600,000.00	1	> Received PR on 4/16/21 > For Creation of RFQ & TOR > Bidding on 5/18/21 > Bid opening report presented on 5/24/21
46	JSM	HO-MSD21-004	LED ILUM LAMP AND THREE (3) OTHER ITEMS	MSD	SH	270,000.00	4	> Received PR on 4/16/21 > For Creation of RFQ & TOR > Bidding on 5/18/21 > Bid opening report presented on 5/24/21 > Post-qua report presented on 6/4/21
47	KCL	HO-MRM21-004	PRINTER AND FOUR (4) OTHER ITEMS	MSD	SH	29,500.00	5	> Received PR on 4/14/21 > For creation of RFQ & TOR > Bid opening report presented on 5/14/21 > Post-qua report presented on 6/4/21
48	JSM	HO-MSD21-020	DRILL PRESSER AND GRINDER	MSD	SH	100,000.00	2	> Received on 5/6/21 > For creation of RFQ & TOR > Bidding on 6/7/21
49	KFA	HO-OMR21-008	DRUM CARTRIDGE AND 3 OTHER ITEMS	OMR	SH	102,000.00	4	> Received on 5/6/21 > Creation of RFQ & TOR 6/1/21 > Bidding on 6/8/21; ads on 6/2/21
50	JSM	HO-OMR21-007	PAPER CUTTER HEAVY DUTY AND EMERGENCY LIGHT LED	OMR	SH	56,000.00	2	> Received on 5/6/21 > Awaiting soft copy of PRs
51	JSM	HO-OMR21-003	TIRE SIZE	OMR	SH	171,500.00	1	> Received on 5/6/21 > Awaiting soft copy of PRs
52	ASD	HO-MRM21-005	INSERT AND 9 OTHER ITEMS	MSD	SH	233,755.00	10	> Received PR on 5/6/21 > For creation of RFQ & TOR
53	ASD	HO-MRM21-007	CLEANER AND 2 OTHER ITEMS	MSD	SH	118,800.00	3	> Received PR on 5/6/21 > For creation of RFQ & TOR
54	JFR	HO-OMR21-011	FLAG PHILIPPINE	OMR	SH	85,000.00	3	> Received PR on 5/7/21 > For creation of RFQ & TOR > Bid opening report presented on 6/8/21
55	JSM	HO-OMR21-009	AIR CONDITION UNIT WINDOW TYPE	OMR	SH	144,000.00	1	> Received PR on 5/10/21 > For creation of RFQ & TOR > Bidding on 6/10/21
56	RJD	S1-TIN21-005	CONSTRUCTION OF FUEL / OIL HANDLING FACILITY	TIN	SVP	850,000.00	1	> Received PR on 5/10/21 > For creation of RFQ & TOR > Bid opening report presented on 6/4/21
57	KFA	HO-MSD21-009	LAPTOP	MSD	SH	150,000.00	1	> Received on 05/14/21 > For creation of RFQ & TOR

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
58	JCU	HO-MSD21-011	SAFETY SOLVENT AND 2 OTHER ITEMS	MSD	SH	211,650.00	3	> Received on 05/14/21 > For creation of RFQ & TOR
59	JCU	HO-MSD21-017	WELDING MASK AND TWO (2) OTHER ITEMS	MSD	SH	99,700.00	3	> Received on 05/14/21 > For creation of RFQ & TOR
60	JCU	HO-MSD21-018	CORDLESS SCREWDRIVER DRILL AND 6 OTHER ITEMS	MSD	SH	154,599.01	7	> Received on 05/14/21 > For creation of RFQ & TOR
61	JFR	HO-MSD21-015	CABINET - SAND BLASTING CABINET	MSD	SH	140,000.00	1	> Received PR on 05/24/21 > For creation of RFQ & TOR
62	JSM	HO-MRM21-006	COOLANT EMULSION TYPE AND 2 OTHER ITEMS	MRM	SH	114,600.00	3	> Received PR on 05/18/21 > For creation of RFQ & TOR
63	JSM	HO-OMR21-010	CARRIER, VEHICLE AND 2 OTHER ITEMS	OMR	SH	256,000.00	3	> Received PR on 05/18/21 > For creation of RFQ & TOR
64	JSM	HO-OMR21-022	SUPPLY OF LABOR, MATERIALS & EQUIPT. FOR THE REPAIR & MAINT. OF MOTOR VEHICLES	OMR	SVP	51,600.00	2	> Received PR on 05/18/21 > For creation of RFQ & TOR
65	ASD	HO-MSD21-005	CAPACITOR AND 14 OTHER ITEMS	MSD	SH	365,900.00	15	> Received PR on 05/18/21 > For creation of RFQ & TOR
66	JFR	HO-MSD21-010	PAINT AND 3 OTHER ITEMS	MSD	SH	261,099.80	4	> Received PR on 05/18/21 > For creation of RFQ & TOR
67	ASD	HO-MSD21-012	INSULATION SHEET AND 5 OTHER ITEMS	MSD	SH	343,000.00	6	> Received PR on 05/18/21 > For creation of RFQ & TOR
68	ASD	HO-MSD21-013	WIRE - MAGNETIC WIRE AND 2 OTHER ITEMS	MSD	SH	997,500.00	3	> Received PR on 05/18/21 > For creation of RFQ & TOR
69	ASD	HO-MSD21-016	ACETYLENE AND 9 OTHER ITEMS	MSD	SH	946,200.00	10	> Received PR on 05/18/21 > For creation of RFQ & TOR
70	RJD	S1-BIM21-018	CONSTRUCTION OF NEW WATER TIGHT SEPTIC TANK	BIM	SVP	600,000.00	1	> Received PR on 05/18/21 > For creation of RFQ & TOR

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
71	RJD	S1-MMG21-019	CONSTRUCTION OF NEW WATER TIGHT SEPTIC TANK	MMG	SVP	500,000.00	1	> Received PR on 05/18/21 > For creation of RFQ & TOR
72	KCL	HO-OMR21-018	GREASE AND OIL	OMR	SH	48,000.00	2	> Received PR on 05/25/21 > For creation of RFQ & TOR
73	NBC	HO-OMR21-017	SUPPLY OF LABOR, MATS, & EQUIPT. FOR THE REPAIR & MAINTENANCE OF BLDG. FOR MRDM REPAINTING AND PLASTERING OF ADMIN BLDG. AND PERIMETER FENCE	OMR	SVP	600,000.00	1	> Received PR on 05/25/21 > For creation of RFQ & TOR
74	NBC	HO-OMR21-015	SUPPLY OF LABOR, MATS, & EQUIPT. FOR THE REPAIR & MAINTENANCE OF BLDG. FOR THE INSTALLATION OF TILES, TOILEY BOWLS AND OTHER COMFORT ROOM ACCESSORIES	OMR	SVP	300,000.00	1	> Received PR on 05/25/21 > For creation of RFQ & TOR
75	NBC	HO-OMR21-006	BRUSH PAINT AND 13 OTHER ITEMS	OMR	SH	98,300.00	14	> Received PR on 05/25/21 > For creation of RFQ & TOR
76	JSM	HO-OMR21-005	BRAKE SHOE AND 10 OTHER ITEMS	OMR	SH	200,600.00	11	> Received PR on 05/25/21 > For creation of RFQ & TOR
77	JCU	HO-MRM21-010	ACETYLENE AND 3 OTHER ITEMS	MRM	SH	182,112.00	4	> Received PR on 05/25/21 > For creation of RFQ & TOR
78	JCU	HO-MRM21-008	BLADE FOR METAL CUTTING	MRM	SH	70,000.00	1	> Received PR on 05/25/21 > For creation of RFQ & TOR
79	JSM	HO-OMR21-024	PUMP VACUUM AND JACK HYDRAULIC	OMR	SH	68,000.00	2	> Received PR on 05/31/21 > For creation of RFQ & TOR
80	JFR	HO-OMR21-023	RIBBON TYPEWRITER AND CORRECTION TAPE	OMR	SH	10,100.00	2	> Received PR on 05/31/21 > For creation of RFQ & TOR
81	JFR	HO-OMR21-012	FACE MASK, ALCOHOL ISOPROPHYL AND DISINFECTANT	OMR	SH	126,200.00	3	> Received PR on 05/31/21 > For creation of RFQ & TOR
82	RJD	HO-MRM21-012	RELAY ON-TIME DELAY	MRM	SH	26,000.00	1	> Received PR on 05/31/21 > For creation of RFQ & TOR
83	JCU	S1-ARA21-007	CONSTRUCTION OF CATCH BASIN FOR 30KL, 4KL & 7KL FUEL/USED OIL TANK	ARA	SVP	441,000.00	1	> Received PR on 05/31/21 > For creation of RFQ & TOR

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
84	ASD	HO-OMR21-020	AIRCONDITIONING UNIT SPLIT WALL MOUNTED AND AIRCONDITIONING UNIT SPLIT FLOOR STANDING	OMR	SVP	275,000.00	2	> Received PR on 06/02/21 > For creation of RFQ & TOR
RESOURCE MANAGEMENT SERVICE						20,137,508.74		
1	NBC	S4-BPD21-001	SUPPLY OF TWO (2) YEAR SECURITY SERVICES FOR BNPP PRESERVATION AND DISPOSAL	NAGBALAYON G, MORONG, BATAAN	PB	20,137,508.74	3	> Received PR on 3/10/21 > For creation of TWG > Pre-proc report presented on 3/24/21 > Bidding on 4/13/21; pre-bid on 3/30/21; ads on 3/24/21 > Bid Opening report presented on 4/23/21 > Post-qua report presented on 5/10/21
INTERNAL AUDIT DIVISION						130,880.00		
1	JFR	HO-MSP21-001	ALCOHOL AND 2 OTHER ITEMS	MAD	SH	2,680.00	3	> Received PR on 05/18/21 > For creation of RFQ & TOR
2	KFA	HO-MSP21-002	HEADSET AND WEBCAM	MSP	SH	25,200.00	2	> Received PR on 05/18/21 > For creation of RFQ & TOR
3	KFA	HO-FAU21-001	HEADSET AND 2 OTHER ITEMS	OAD	SH	76,000.00	3	> Received PR on 05/25/21 > For creation of RFQ & TOR
4	KFA	HO-FAU21-003	HARD DRIVE, EXTERNAL 10TB	OAD	SH	27,000.00	1	> Received PR on 05/25/21 > For creation of RFQ & TOR
OFFICE OF NATIONAL POWER BOARD AND CORPORATE SECRETARY						-	1,169,500.00	
1	JCU/RAA	S4-NPB21-001	CATERING SERVICES FOR CY 2021 (item nos. 1-2)	OFFICE OF THE NP BOARD	SVP	999,000.00	2	> Received PR on 10/30/20 > For revision of the TOR including the menu list; IATF restricted re: FOOD TASTING c/o end-user since 12/17/20 > Bidding on 5/28/21; pre-bid on 5/11/21 > Food tasting on 5/18/21 >Letter for M.P. Evangelista Catering Services presented on 5/25/21 > Food tasting evaluation presented on 6/4/21 > Bidding on 6/8/21
2	KCL	S4-NPB21-002	EARBUD AND 4 OTHER ITEMS	NPB	SH	92,000.00	5	> Received PR on 05/27/21 > For creation of RFQ & TOR
3	KCL	HO-CCS21-001	SPEAKER AND 3 OTHER ITEMS	CCS	SH	78,500.00	4	> Received PR on 05/27/21 > For creation of RFQ & TOR

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
-----	-------	---------	-------------	----------	-----	-----------	------	---------

NEGOTIATED PROCUREMENT

72,641,000.00

ADMINISTRATION						27,959,918.00		
1	JCU	HO-FMG21-001	S/D OF OIL-BASED FUEL TO SPUG POWER PLANTS AND BARGES FOR CY 2021	FCMD	NP/PB	27,959,918.00	683KLIT ERS	<ul style="list-style-type: none"> > Received PR on 11/24/20 > preproc presented on 6/2/21 > Bidding on 6/14/21; pre nego 6/7/21; ads on 6/3/21
POWER ENGINEERING SERVICES						47,920,000.00		
1	NRA/MLT	HO-PIC20-002/SO-OPD18-007	SUPP., DEL., INSTALL., TEST & COMM. OF 2x50KW MOD. DIESEL G/S, ASSO. ELECT. EQUIPT. OF 3 BRGYS. AT SIBANAG IS., BASILICA, PROVINCE OF DINAGAT IS. UNDER OFF-GRID ELECT. PROJECT	MINDANAO: SIBANAG ISLAND, BASILICAN DINAGAT ISLAND	AG-PB	16,077,000	1	<ul style="list-style-type: none"> > Received PR on 04/18/20 > With Bidding (PB1) on 7/11/19 > Bidding (PB2) on 10/9/19 (FAILED) > Bidding (PB3) on 11/11/19 (FAILED) > Bidding (NP) on 1/20/20 (FAILED) > With memo from BCSD to DDD re: revision of bid docs. dated 2/21/20 > Bid docs revision on-going; follow-up DDD for the tender documents > For reparation letter-followup to DDD for TOR under the new PR > DTF for update in CBI 2021 > Received CBI CY 2021 dtd 12/3/20 > For pre procurement report meeting > On-going revision of bid docs by DDD due to the NP Board agreement dtd. 12/21/2020 > With comments by the BAC when Sarangani pre-proc report was presented on 2/8/21 (Please see attached minutes of meeting) > TOR/Bid Docs from DDD not yet received due to revision presented to NP Board dtd 12/18/20 > Updated PR received 3/12/21 > Updated Bid Docs received on 4/12/21 (included in the agreement of NP Board) > Pre-proc report presented on 4/12/21 > Bidding on 5/4/21 (proposal legai & technical component of SHIEHAM was rated FAILED); pre-bid on 4/21/21; ads on 4/14/21 > Letter from kempal dtd. 5/21/21 presented on 5/24/21 > Bidding NP2 5/31/21; pre-bid on 5/17/21; ads on 5/6/21 > Bid opening report presented on 6/8/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
2	NRA/MLT	HO-PIC20-006/SO-OPD18-008	SARO-2019-SUPP., DEL., INSTALL., TEST & COMM. OF 1x200KW AND 1x100KW MOD. DIESEL G/S & ASSO. ELECT. EQUIPT. FOR SARANGANI DPP	MINDANAO: SARANGANI, DAVAO OCCIDENTAL	AG-PB	23,055,000	1	<ul style="list-style-type: none"> > Received original PR with CBI 2021 dtd. 1/20/21 > On-going revision of Bid Docs by DDD due to the inclusion of NP Board agreement d td. 12/21/20 > Received on 2/3/21 > With Comments by BAC when Sarangani pre-proc report was presented on 2/8/21 (Please see attached minutes of meeting) > Pre-proc report presented on 3/3/21 & 3/4/21 & 3/5/21 > Bidding on 3/29/21 (successful); pre-bid on 3/16/21; ads on 3/9/21 > Bid opening report presented on 4/6/21 > Notice of Disqualification forwarded to bidder (Shiham) on 4/12/21; awaiting reply/ MR. > For re-bidding of No Motion for Reconsideration > Letter from KIMPAL dtd 28 April 2021 and reply letter for KIMPAL and bid Bulletin No. 2 presented on 5/3/21 > Bidding on 5/10/21; pre-bid on 4/27/21; ads on 4/20/21 > Bid Opening report presented on 5/11/21 > On-going post-qua to supplier > Post-qua report presented on 6/8/21
3	JCU	HO-PIG20-012	SUPPLY AND ERECTION/ INSTALL. OF TAP - USON 69KV T/L PROJECT - USON, MASBATE - 1 LOT	USON, MASBATE	PB	8,788,000	2	<ul style="list-style-type: none"> > Orig PR received 5/18/21 > The subject PR was previously put on-hold by PMD pending the processing/award of PR No. HO-PIG20-010 for the Uprating of Existing Power Transformer from 10 MVA to 20MVA Mobo Substation Project. The subject PR will now be process per EU advised dtd. 18 May 2021 > NT Pre-Nego report presented on 5/19/21 > Bidding on 6/9/21; pre-bid on 5/28/21; ads on 5/21/21
SMALL POWER UTILITIES GROUP						24,721,000		
1	RJD	S1-CTL21-001	S/D OF ELECTRICAL SPARE PARTS FOR CATANDUANES 69KV T/L & S/S (Item nos. 3 & 5)	CATANDUANE S 69KV T/L & S & S	PB-NP	600,000.00	2	<ul style="list-style-type: none"> > Received PR on 10/21/20 > For Re-bidding (Items 3 & 5) > Pre-proc report presented on 3/11/21 > Bidding on 4/5/21; pre-bid on 3/22/21; ads on 3/12/21 > Bid opening report presented on 4/8/21 > For Negotiated Procurement on > Pre-proc on 5/7/21 > Bidding on 6/1/21; pre-nego on 5/19/21; ads on 5/11/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
2	ZCT	S1-OMS20-031	S/D OF TRANSFORMER DIFFERENTIAL RELAY AND MULTIMETER MODULE POWER & ENERGY METER INTENDED FOR CALAPAN SUBSTATION	CALAPAN SUBSTATION	PB2	1,100,000		<ul style="list-style-type: none"> > Received PR on 3/13/20 > TWG memo order approved > Bidding on 7/27/20; pre-bid on 7/13/20; ads on 7/4/20 > Bidding for PB2 8/27/20; pre-bid on 8/13/20; ads on 8/7/20 > Bid opening report presented on 8/28/20 > Post-qua report presented on 9/15/20 > Post-qualification report on-going signature (FAILED) > Post-qua presented on 10/15/20 (post disqualification) > For Re-bidding (PB3) > Bidding on 11/16/20 (PB3) ; pre-bid on 11/4/20; ads on 10/28/20 > Bid opening report presented on 11/18/20 > Bidding on 12/13/20(postponed); pre-bid on 12/1/20; ads on 11/20/20 > Bidding moved on 12/21/20 as per SBB # > Motion of Reconsideration (MR) for presentation to BAC > Post-qua report presented on 2/18/21 > Post-qualification on-going as of 3/3/21; for negotiated procurement > Awaiting Nego report from TWG > Presented Pre-neho report on 4/13/21 > Bidding on 5/17/21; pre-nego 5/3/21; ads on 4/22/21 > Letter from Sunertech dtd. 5/20/21 and letter reply to Sunertech presented on 5/24/21 > Bid evaluation report presented on 6/7/21
3	RJD	S1-CSG21-002	S/D OF ELECTRICAL SPARE PARTS FOR CAMARINES SUR MINI GRID GENSESTS	CAMARINES SUR MINI GRID	NP-PB3	1,561,000.00	10	<ul style="list-style-type: none"> > Received PR on 10/27/20 > For Creation of TWG > Bidding moved on 12/21/20 (FAILED-no bidder) as per SBB fromon 12/9/20; pre-bid on 11/26/20; ads on 11/19/20 > Bid opening report presented to BAC on 12/23/20 for PB2 > Bidding on 01/25/21 (FAILED) ; pre-bid on 01/12/21; ads on 01/06/21 > For re-bidding (PB3) > Bidding on (PB3) 2/23/21; pre-bid on 2/11/21; ads on 1/29/21 > Bid evaluation report presented on 3/1/21 > Pre-proc report for negotiated procurement presented on 4/15/21 > Bidding on 5/10/21; pre-nego on 4/27/21; ads on 4/19/21 > Bid opening report presented on 5/12/21 > Letter for Topwayer Enterprise Corp. dtd. 31 May 2021 presented on 6/1/21
4	NBC	S2-VOD20-034	OPERATION AND MAINTENANCE OF NPC TUGBOAT NO. 1 INCLUDING LABOR AND MATERIALS FOR ONE (1) YEAR	MACTAN, CEBU	PB3	5,500,000.00	1	<ul style="list-style-type: none"> > Received PR on 11/24/20 > approved creation of TWG on 11/24/20 > Pre-proc presented on 12/16/20 > Bidding (PB1) on 1/11/21 (FAILED-no bidder) ; pre-bid on 12/28/20; ads on 12/22/20 > Bidding (PB2) on 2/8/21; pre-bid on 1/25/21; ads on 1/15/21 > Bid opening report presented on 2/8/21 > Referred to end-user to review the requirement; Received memo from RBB (routing slip) 2/24/21 / end user dtd. 3/2/21 to rebid the projects > Bidding (PB3) on 3/30/21; pre-bid on 3/18/21; ads on 3/11/21 > Awaiting revised Tender Docs for Negotiated > Received revised Tender Documents on 5/21/21

LOGISTICS DEPARTMENT
BIDS AND CONTRACTS SERVICES DIVISION
PURCHASE REQUISITIONS (SARO AND NON-SARO) UNDER-PROCESS AT BCSD-LOGISTICS
As of May 31, 2021

NO.	Buyer	PR Nos.	Description	Location	MOP	ABC (Php)	QTY.	Remarks
5	NCRA	S1-SVD21-001	LEASE OF 1.0 MW MODULAR DIESEL GENSETS FOR SAN VICENTE DPP	SAN VICENTE, PALAWAN	PB2-NP	15,960,000.00	1	<ul style="list-style-type: none"> > Received PR on 3/1/21 > On-going approval of Creation of TWG as of 3/4/21 > Preproc meeting on 3/11/21 > Pre-proc report presented on 3/15/21 > Bidding on 4/5/21 (FAILED-no bidder); pre-bid on 3/24/21; ads on 3/17/21 > Bidding (PB2) on 5/3/21 (FAILED); pre-bid on 4/20/21; ads on 4/13/21 > Return to EU with memo dtd. 5/6/21 > NT Preproc report presented on 6/1/21 > Bidding on 6/23/21; pre-bid on 6/10/21; ads on 6/3/21

WORLD BANK FUNDED ASEP PROJECT

1	JCU	PH-NPC-212201-GO-RFB	DESIGN, PLANNING, ENGINEERINGM PROCUREMENT (MANUFACTURING/SUPPLY), CONSTRUCTION/ERECTION, TESTING, COMMISSIONING AND ONE (1) YEAR OPERATION & MAINTENANCE OF 3x1.0 MWP GRID TIED SOLAR FARM FOR LUZON ELECTRIC COOPERATIVE					<ul style="list-style-type: none"> > Received on 3/4/21 > Bidding on 4/14/21; pre-bid on 3/17/21; ads on 3/8/21 > Pre-proc report presented on 3/10/21 > Bid Bulletin No. 1 presented on 3/11/21 > Justification for Direct Contracting with concerened Ecs presented on 4/16/21 > Bid Bulletin No. 4 presented on 4/28/21 > Bid Bulletin No. 5 presented on 5/6/21
1	JCU	PH-NPC-212202-GO-RFB	DESIGN, PLANNING, ENGINEERINGM PROCUREMENT (MANUFACTURING/SUPPLY), CONSTRUCTION/ERECTION, TESTING, COMMISSIONING AND ONE (1) YEAR OPERATION & MAINTENANCE OF 2x1.0 MWP GRID TIED SOLAR FARM FOR VISAYAS ELECTRIC COOPERATIVE					<ul style="list-style-type: none"> > Received on 3/4/21 > Bidding on 4/14/21; pre-bid on 3/17/21; ads on 3/8/21 > Pre-proc report presented on 3/10/21 > Bid Bulletin No. 1 presented on 3/11/21 Justification for Direct Contracting with concerened Ecs presented on 4/16/21 > Bid Bulletin No. 4 presented on 4/28/21 > Bid Bulletin No. 5 presented on 5/6/21
1	JCU	PH-NPC-212203-GO-RFB	DESIGN, PLANNING, ENGINEERINGM PROCUREMENT (MANUFACTURING/SUPPLY), CONSTRUCTION/ERECTION, TESTING, COMMISSIONING AND ONE (1) YEAR OPERATION & MAINTENANCE OF 2x1.0 MWP GRID TIED SOLAR FARM FOR MINDANAO ELECTRIC COOPERATIVE					<ul style="list-style-type: none"> > Received on 3/4/21 > Bidding on 4/14/21; pre-bid on 3/17/21; ads on 3/8/21 > Pre-proc report presented on 3/10/21 > Bid Bulletin No. 1 presented on 3/11/21 > Justification for Direct Contracting with concerened Ecs presented on 4/16/21 > Bid Bulletin No. 4 presented on 4/28/21 > Bid Bulletin No. 5 presented ib 5/6/21